

Grantee: Cook County, IL

Grant: B-13-US-17-0001

July 1, 2019 thru September 30, 2019 Performance

Grant Number: B-13-US-17-0001	Obligation Date:	Award Date:
Grantee Name: Cook County, IL	Contract End Date:	Review by HUD: Reviewed and Approved
Grant Award Amount: \$83,616,000.00	Grant Status: Active	QPR Contact: Aisha Chism
LOCCS Authorized Amount: \$83,616,000.00	Estimated PI/RL Funds: \$1,212,754.19	
Total Budget: \$84,828,754.19		

Disasters:

Declaration Number

FEMA-4116-IL

Narratives

Disaster Damage:

1. Needs Assessment: The ongoing Needs Assessment evaluates the three core aspects of recovery - housing, infrastructure, and economic development - related to the declared flooding disaster that occurred between April 16th and May 5th, 2013. However, first it is necessary to assess the overall impacts through extensive consultation with and review of the related research of internal and external agencies. To date, this consultation has targeted the Cook County Departments of Homeland Security and Emergency Management, Environmental Control, Transportation and Highways, Public Health, the Cook County Forest Preserve District, the Illinois and Federal Emergency Management Agencies (IEMA and FEMA, respectively), the Metropolitan Water Reclamation District (MWRD), the U.S. Army Corps of Engineers (USACE), the Center for Neighborhood Technology (CNT), and municipal and township leaders. This initial needs assessment noted substantial flooding was documented throughout the County during this time period, with a significant amount of related damage occurring along the Des Plaines River watershed that initiates in Wisconsin, flows into Cook County, and includes small tributaries running through the majority of the County. There are several smaller tributaries that flow into the river heading south and into the Illinois River. A few independent studies inclusive of the County focused upon disaster issues have proven extremely valuable. First, USACE recently conducted a full study of the Upper Des Plaines River Watershed, which is currently in the process of being finalized. MWRD, who is charged with storm water management for all of Cook County, has also completed Detailed Watershed Plans for the six major watersheds in Cook County. Additionally, the County solicited and reviewed extensive FEMA/IEMA data on funding provided to individual affected homeowners as a result of the flooding to gain a stronger understanding of the geographic distribution of existing assistance. In addition, Cook County's Department of Homeland Security and Emergency Management recently developed a Hazard Mitigation Plan which also outlines specifically the needs for those who have experienced flooding within Cook County boundaries. The County has also reviewed FEMA RiskMAP assessments conducted in over 20 municipalities in suburban Cook. Lastly, a study by CNT, which focused specifically on urban flooding and analyzed individual claims to FEMA/IEMA as well as private insurers, helped to provide a fuller picture of the prevalence and location of the flooding impacts, related needs, and leverage of other resources. Recognizing that additional community-specific input was needed as part of this needs assessment, the County also developed and transmitted an electronic survey to 200+ stakeholder groups including 130+ local municipalities and 70+ housing providers throughout the County regarding flood impacts in their community and to their properties. A summary of all survey responses to date are in the Appendix (Note: The survey responses were updated for the first Substantial Amendment). Below is a more detailed examination of the three core areas of recovery needs: housing, infrastructure, and economic development in the context of this flood disaster. Housing FEMA Individual Assistance related to the flooding event in April and May 2013. In particular, Housing Assistance (HA) data – one of two types of assistance available under the Individuals and Househ

Disaster Damage:

olds Program (IHP) – was assessed to understand which municipalities had significant impact from this disaster. Private insurance also covers a significant portion of the damages from disaster events, yet may leave unmet need. "The Prevalence and Cost of Urban Flooding" report from the Center of Neighborhood Technology (CNT) describes how in recent years flood impacts have been widespread in Cook County – impacting 96% of ZIP codes.

Recovery Needs:

2. Connections between Needs and Allocation(s) of Funds:

The above assessment has identified a significant need for resources to address housing and infrastructure projects and initiatives in suburban Cook County. The Economic Recovery program has been eliminated from the County's portfolio. As a result, we are proposing that the allocation of CDBG-DR funding be focused on the following activity categories:

- Strategic Acquisition Program and Strategic Buyout – The Strategic Acquisition category has been divided into two distinct



categories: Strategic Acquisition and Strategic Buyout. These activities will work in conjunction with local municipalities to undertake voluntary acquisition of owner occupied houses or other properties impacted by the flood event, with a focus in low-mod areas which meet the Cook County Acquisition/Buyout programs' criteria: structures not protected by capital improvements; projects in approved watershed plans; structures subject to flooding depth of one foot above the low entry elevation for any one historic event; subject to a flooding depth of one-half foot for any two historic flood events; or a FEMA repetitive loss structure. Cook County's mutually exclusive criteria over the HMGP Strategic Acquisition Program are the following: Residential Property; Substantially Damaged by previous declared flooding events; Repetitive Loss – two flood insurance claims within the last 10 years; Vacant/abandoned flood damaged property; Located in 100 Year Floodplain, flood damaged property; Located in 500 Year Floodplain, flood damaged property Beneficiaries/Direct Recipients. It is anticipated that 117 properties will be acquired for the Strategic Buyout program from within the Village of Wheeling, Riverside Township, Village of Franklin Park, Wheeling Township, Palatine Township, Leyden Township and potentially others to be determined. These two programs will work in tandem with each other. The primary difference is that Strategic Acquisition pertains to eligible property purchased post Spring 2013 flood event and utilizes post storm value. Strategic Buyout pertains to property purchased before the Spring 2013 flood event and utilizes pre-storm value. In both cases, property will be demolished and conveyed to the local municipality and converted to open land.

- Residential Rehabilitation – Based on consultations and a review of FEMA Housing Assistance data, a significant unmet need likely remains on homes impacted by the 2013 flooding. The County will continue working with IEMA, local jurisdictions and other partners to gain a detailed understanding of the unmet need, but currently anticipates supporting rehabilitation and remediation efforts in the two sub-regions of suburban Cook County: south and north with the dividing line as 39th Street.
- Infrastructure – As noted in the above needs assessment, MWRD, IEMA and USE have identified a strong pipeline of infrastructure projects to address flooding issues in suburban Cook County. In many cases, local resources or a local match is needed to move the projects forward. Some of these projects are proceeding, making them good candidates for partnership with the CDBG-DR funding. The County will continue working with the above partners, CCDOTH and local jurisdictions to identify the infrastructure projects that align best with the purpose and eligibility requirements of the CDBG-DR funding. G

Recovery Needs:

fied need and required funding, the County has made a significant allocation for this activity category, the largest of all the activities.

- Housing Construction and Rehabilitation – The needs assessment identified an unmet need for over 400 units of permanent supportive housing (PSH) in suburban Cook County. Given the high cost of housing in the north and northwest, and the recent PSH projects in the south and west suburbs, the County may focus these resources in the north/northwest part of the Cook County. The County will work with local jurisdictions and other partners to identify projects that best meet these unmet needs in disaster-impacted areas.
- Down-Payment Assistance (DPA) – Under the Housing Construction and Rehabilitation program DPA is being added. Resulting from the new construction agreement with the developer, Presidio Capital, there are a total of 18 single-family homes for sale in the Village of Summit. Cook County DPA will be offered for all homes developed with CDBG-DR funding to assist qualified LMI households in purchasing a home. This assistance may also include closing costs.
- Planning – While not explicitly addressed in the above needs assessment, the County's consultations has uncovered ongoing need for planning support related to flood mitigation efforts. Coordination with the needs identified in the County's new Hazard Mitigation Plan (HMP) and support for HMP implementation is a key area of focus. Furthermore, planning capacity challenges exist in suburban Cook County particularly on stormwater planning issues, and the CDBG-DR funding provides an important opportunity to address these gaps. Municipalities have inquired about available support for planning through the CDBG-DR funding. The Chicago Metropolitan Agency for Planning (CMAP), the official regional planning organization for northeastern Illinois, currently provides planning assistance to suburban Cook County municipalities through its Local Technical Assistance (LTA) program. The County intends to use CDBG-DR funding to support an increased level of stormwater planning via the LTA program. This LTA support may be combined with other planning support to allow municipalities to better prepare proposed projects for MWRD's Phase 2 program or to pursue the capital improvements themselves. Furthermore, MWRD is piloting an initiative to create storm water master plans focused on problem areas, with four plans to be developed in suburban Cook County, and the County will partner accordingly. One of these pilot plans overlaps and additional planning resources may be required to support the efforts to improve the County's disaster resilience. The County is also interested in determining how best to bring important tools like Flow Path modeling, sewer shed optimization, and soil mapping to suburban jurisdictions and other partners to drive better stormwater management investment decisions. Center for Neighborhood Technology (CNT) has developed the "Rain Ready" Initiative that works with local communities to create stormwater plans that include early warning systems and discusses how neighbors can work together. CDBG –DR funding is being explored to bring this program to additional suburban communities. Diagnostic testing that can point to solutions for reducing infiltration and in flow in the sewer system is another area the County plans to support. TeCountywilsprefs

Recovery Needs:

specified in 570.503(b)(7) for sub recipient owned property (generally five years after the expiration of the sub recipient agreement) or the time period required by 570.505 for grantee-owned property.

Cook County may authorize a sub-recipient to retain program income for additional CDBG-DR projects pursuant to a written agreement.

Program income (other than program income deposited in a revolving loan fund) must be disbursed prior to the drawdown of additional funds from the U.S. Treasury (or in the case of a sub recipient, from the County). The CDBG-DR regulations require the County to determine if it has excess program income on hand and return any excess to its line of credit.

Any program income received as a result of this program will be recycled into the program for further support of eligible related activities (minus any allowable administrative expenses).

10. Monitoring Standard and Procedures

Cook County will follow its new Monitoring Standards and Procedures, which have been written as part of their HUD-funded One CPD technical assistance process. Monitoring protocols will vary by activity type and are particularly intensive for housing projects. In short, Cook County will perform a desk review of each multifamily property to review Tenant Income Certifications, perform an onsite inspection, as well as a full financial review with a full risk assessment (using our new Risk Assessment Tool). Any single-family homes that are renovated or constructed, will have an annual letter certifying occupancy. Any infrastructure improvements or facility improvements will be monitored for change in use and all agencies funded (subrecipients and developers) will be monitored by program and finance staff and also have a full financial audit each year.

The County currently conforms to all A-133 single financial audit requirements. Please see the Financial Proficiency documents previously submitted to HUD, for details.

Additionally, the Department of Planning and Development within the Bureau of Economic Development is subject to audits by the Office of the County Auditor (OCA), which has a mission to provide independent and objective assurance and consulting services designed to add value and improve the County's operations while promoting transparency and accountability in government. The OCA assists the County in accomplishing objectives by bringing a systematic, disciplined approach and improving the effectiveness of countywide risk management, control, and governance processes.

The OCA operates in accordance with the County Ordinance, Chapter 2, Article IV, Division 6, Auditor, Sec. 2-311, which grants the OCA the authority to conduct financial, management and performance audits of all Cook County departments, offices, boards, activities, agencies and programs and in any government entity that is funded in whole or in part by the County pursuant to the County's annual appropriation bill. The OCA reports directly to the President and Board of

Commissioners of Cook County. An organizational diagram showing that responsible audit staff report independently to the President of the County Board and the County Board's Audit Committee will be submitted to HUD as part of the County's Financial Proficiency documents. 11. Procedures to Detect & Prevent, Fraud, Abuse & Mismmanagementbr />Paragph 10 abovdescribes the moitoring mehanismhat will beused toetectfraud

Recovery Needs:

to amend MWRD's existing Detailed Watershed Plans to be approvable under Section 319 of the Clean Water Act and thereby create access to new sources of funding for stormwater management projects. Lastly, the County is examining geographies in need of FEMA map amendments and other local planning needs that will mitigate future flooding and foster long term economic recovery. We are allocating significant resources to be able to support this array of vital planning efforts that will reduce future costs and flood impacts. The Department will identify priority projects based upon the continuing needs assessment and solicit participation from municipalities, subrecipients, developers, or individual residents as appropriate. CDBG funds will be approved and distributed on a project by project basis with priority given to those projects located within areas of greatest need, as listed elsewhere in this draft Plan, and those projects that help achieve the CDBG-DR low and moderate-income expenditure requirement. As with PY 2014 CDBG and HOME projects, funding will follow need and there is no restriction on projects by sub-regions although the region bordering the Des Plaines watershed continues to demonstrate the greatest needs based upon research to date.

3. Planning and Coordination:

As part of the development of this Action Plan and its Substantial Amendment, the Department of Planning and Development has been working with Cook County's Departments of Transportation and Highways and Environmental Control, the Forest Preserve District of Cook County, the Metropolitan Water Reclamation District, FEMA, and IEMA. Additionally, Cook County's Department of Homeland Security and Emergency Management has recently undertaken the writing of our first Multi-Jurisdictional All Hazards Mitigation Plan. This final Plan was adopted by the County Board in September 2014. County leadership have participated in several workshops around the concepts of planning for natural disasters, as well as convened meetings specifically to deal with the flooding which occurred in April 2013. Through this process, several areas are being targeted for specific study – whether for storm water management or better infrastructure. Cook County is in the process of determining which areas will benefit from more in-depth study and may utilize planning funds from this grant for this purpose. In determining specific uses of the CDBG-DR funding, the County plans to build on the research and work already done by the above subject matter experts.

4. Leveraging of Funds:

The CDBG- DR Funds will be used in conjunction with other funds and therefore leverage resources strategically to reach highest impact. Specifically, they will be used as local match to the identified Infrastructure projects, including those recommended for implementation by MWRD and USACE. IEMA also has funds for buy-out of flood damaged homes that require a local match. FEMA has already invested over \$63 million in the County in emergency relief for individuals and homeowners and Cook County through their own CDBG and corporate funding will be making additional investments in the municipalities and unincorporated areas of Cook County. Regarding the Rehabilitation and Renovation program, DPD will be working with the Department of Public Health and Neighborhood Housing Services and utilizing their funding for Torrens Projects anfundig fromhe NtinaMorgae Sttemnt

Recovery Needs:

to fund a larger Single-Family Rehab program.

5. Protection of People and Property: Construction Methods:

Cook County Written Housing Standards for Owner Occupied Single Family and Multi Family Residential Rehabilitation and New Construction will be used for CDBG Homeownership Purchase and/or Rehabilitation assisted activities. In addition, all homes either newly constructed or renovated will adhere to HUD's Green Building Standard or Green Retrofit program per the HUD Green Building Retrofit Checklist. The County's written Housing Standards, as well as the Green Building Standard or Retrofit will be incorporated in the CDBG agreements by reference. All housing that requires rehabilitation or is newly constructed must meet the applicable building codes of the municipality or local housing jurisdiction in which it is located, as well as the HUD Green Building Retrofit Checklist. Local building codes and written housing standards take precedence if they are more stringent than County standards. If no code enforcement exists in the Jurisdiction, the property will be governed by the current BOCA (Building Officials and Code Administrators International) Code for the State of Illinois. Cook County Written Housing Standards will be used to describe in detail the specifications for the rehabilitation work needed to bring substandard housing into compliance with the State of Illinois BOCA Code. Green or energy efficient/environmentally friendly components will be included in these aforementioned standards. When proceeding with work in the infrastructure category, the County will incorporate resilience performance standards that can be applied to each infrastructure project. The County is looking to resources like the Toolkit for Resilient Cities, a research effort produced by Arup, the Regional Plan Association and Siemens. This report identified five resilience performance indicators – robustness, redundancy, diversity and flexibility, responsiveness, and coordination – that can be used to help assess the resilience of infrastructure. The County will incorporate these indicators into its assessment of potential infrastructure projects, with a goal of strengthening each of these areas through the set of projects that are selected for funding. The County will also use research and resources developed through HUD's Rebuild by Design competition as well as the Rockefeller Foundation's work on city resilience. The County certifies that it will apply the resilience standards required in section V.3.e of the June 3, 2014 Notice.

6. Public Housing, HUD- assisted Housing, and Housing for the Homeless:

As noted earlier, while no housing authority owned, or managed property has specifically documented damage related to the flooding, it did exacerbate existing building deterioration. Additionally, privately-owned properties which house housing choice voucher holders may be eligible for assistance. There are properties in Skokie and one in Arlington Heights that need significant repair and a renovation program is being designed for both buildings. It is further anticipated that related outreach regarding the program and available funding will shed light on need and related eligibility within the aforementioned categories. Additionally, the County will continue to coordinate with the Continuum of Care to identify properties which serve as emergencysheters orousingforthehomelss/t-rik ohomles

Recovery Needs:

ness as potential funding targets. As the needs assessment is ongoing, specific properties have not yet been identified.

It is anticipated that there will be a focus on housing construction and rehabilitation that is permanent supportive housing to further assist households with special needs. Consideration of a focus on geographic areas adjacent to the Des Plaines Watershed is based in part on the existence of such housing in the South and West whereas the North continues to have a need for additional supportive housing of a similar scale. Moreover, the State of Illinois has committed in two Consent Decrees; Williams v. Quinn and Colbert v. Quinn, to provide community supportive housing. While Cook County was not a party to the decrees, we see supportive housing as an important community resource and will help to assist in this effort where possible and appropriate with CDBG-DR funds.

Cook County has also been approached by several developers to assist with funding for permanent supportive housing. Several of the projects are in communities that have suffered from the April 2013 flooding, so Cook County has made an initial funding allocation for permanent supportive housing.

As for low income home owners, the County will use a portion of the funding to create a new Single-Family Rehab program that will serve as a resource for residences with one to four units.

7. Disaster – Resistant Housing:

Cook County is considering new construction and housing construction and rehabilitation with these grant funds and will



have an opportunity to encourage provision of disaster-resistant housing for all income groups, as well as persons with disabilities and seniors. Toward that end, Cook County will use this grant along with its HOME, CDBG and ESG funding to address the following:

(a) The transitional housing, permanent supportive housing, and permanent housing needs of individuals and families who are homeless or at-risk of homelessness. As an active member of The Alliance to End Homelessness in Suburban Cook County (Alliance), Cook County DPD works with the other Alliance agencies to produce new units of housing for such persons and families, preserve the units already available through rehabilitation, and fund housing stabilization services. This is accomplished through a collaborative application for Continuum of Care funding, as well as: Community Development Block Grant (rehab and public service funding); HOME Investment Partnerships Program (new construction and renovation); and Emergency Solutions Grants (shelter, street outreach, homeless prevention and rapid rehousing) funding. Flooding is the most common natural disaster that affects housing in Cook County, so no new construction is carried out in the floodplain.

(b) The prevention of low-income individuals and families with children from becoming homeless is part of the mission of the Alliance. The Alliance offers options for those in need with multiple resources and access points for emergency assistance. Homeless service providers, local government agencies, community groups, faith-based organizations, and other concerned residents bring together their housing and emergency assistance resources and participate in joint planning. Information is available to the public through wide distribution of printed brochures, web-based information systems, and a Virtual Call Center that provides referral assistance through suburban Cook

Recovery Needs:

County. Some member organizations provide legal assistance and other pro-bono services for those who are homeless or at risk of losing their housing. Alliance agencies partake in community fairs, "clinics" or walk-in events designed to engage unsheltered persons in services. Other efforts such as street outreach and meals-only services at the shelter target unsheltered homeless persons. The 150 Homes Team (a local effort of the 100,000 Homes Campaign) has been working with the most vulnerable unsheltered persons to secure housing through Section 8 Flow Vouchers and Permanent Supportive Housing (PSH) units.

Persons calling the Virtual Call Center, which is also funded by the County, are referred to an agency in their area that will best be able to assist them. While the Virtual Call Center exists, its hours and staffing are limited, and the County is exploring ways to support a more comprehensive 211 system that would also provide disaster recovery benefits. The Alliance's Homelessness Prevention Committee has been working on coordinated protocols for screening and eligibility determination. The Homeless Prevention Committee has also been working toward developing a standard coordinated assessment process to determine the best way to assist an applicant to regain stability in their current housing; to achieve stability as they move to new permanent housing; or, for those in emergency shelters or who are unsheltered, to move as quickly as possible into permanent housing and achieve stability.

Coordination of services is standard through use of the HUD mandated Homeless Management Information System (HMIS), and all agencies are required to use it.

(c) The special needs of persons who are not homeless but require supportive housing are taken into consideration during the Cook County Consolidated Planning and annual funding allocation processes. Housing projects are awarded to developers and non-profits on a competitive basis. However, there are several Court cases especially in Northwest Cook County against municipalities regarding the placement of these facilities. The State of Illinois is also under a Consent decree to find suitable housing for persons currently living in nursing homes, but who can successfully live in the communities with support in Cook County (Colbert v. Quinn). Toward that end, Cook County will work with several developers who are looking to build supportive housing in the communities that have been affected by the flood, but not in the flood plain. An emphasis is placed on projects serving vulnerable populations. Additional multipliers are also given for projects serving: individuals at the lowest income levels; persons with disabilities; persons with mental illness; and persons with additional housing challenges.

(d) Cook County will also address how planning decisions affect this disaster. It will ensure that all planning practices conform to Federal fair housing and equal opportunity protocols as well as the County's Human Rights ordinance.

(e) One of the most troubling issues the County contends with is the spatial mismatch between the respective locations of jobs and housing. The County has begun reaching out to as many constituents as possible as part of our Planning for Progress (PFP) strategic planning initiative. PFP will be inclusive of the 2015-2019 Consolidated Plan, focused on affordable housing, community development, and economic development needs.

Recovery Needs:

priorities, and will be submitted to HUD in August of 2015. A common repeating theme in the outreach conducted and feedback obtained to date concerns the location of new construction housing in "opportunity areas" and co-located with other investments. While CMAP defined preliminary opportunity areas in their Fair Housing Equity Assessment (FHEA), the County is exploring potential approaches related to target areas and related prioritization of resources including but not limited to the renovation and maintenance of existing housing.

8. Minimize or Address Displacement:

All CDBG-DR-funded acquisitions of real property are expected to be voluntary acquisitions and are exempt from Section 301 of the URA. Given the nature of the funding, relocations will be funded in accordance with the regulations and limitations set out under the Uniform Relocation Act (URA). Funding will be available to relocate renters who currently live in a flood plain and have experienced repetitive and excessive damage. In addition to receiving moving expenses, they are eligible for the difference between their current rents and the new rents for up to 42 months.

Homeowners will be offered a fair market value for their property as determined by a third-party appraisal. The homeowner is also allowed to seek a determination of fair market value. If the two are not aligned, a third party will be engaged to make the final determination of Fair Market Value. These homes will be demolished, and the property will be given to a public agency to be maintained as wetlands, forest preserves or park district areas that can sustain flooding with minimal damage.

9. Program Income:

CDBG-DR program income is the gross income received by Cook County and its sub-recipients directly generated from the use of CDBG-DR funds. Program Income may come from the following sources:

- Proceeds from the sale or lease of property purchased or improved with CDBG-DR funds
- Proceeds from the sale or lease of equipment purchased with CDBG-DR funds
- Gross income from the use or rental of real or personal property acquired constructed or improved by Cook County (or a sub recipient), less the costs incidental to generate program income
- Payments of principal and interest on loans made with using CDBG-DR funds
- Proceeds from the sale of loans or obligations secured by loans made with CDBG-DR funds
- Interest earned on program pending its disposition.

Program income does not include:

- Income earned from the investment of initial proceeds with CDBG-DR funds that are used for activities that are determined by HUD to be ineligible
- Interest earned on the investment of amounts reimbursed to a program account prior to the use of the reimbursed funds for eligible activities
- Any income received in a single program year by the grantee and its sub recipients, that does not exceed \$25,000;
- Income generated by certain Section 108 activities (refer to 570.500(a)(4)(ii))
- Proceeds from sub recipient fundraising activities
- Funds collected through special assessments to recover non-CDBG-DR outlays of public improvements
- Proceeds from the disposition of real property by a sub recipient or the County, that was acquired or improved with CDBG-

DR funds, when this position occurs after the time period;

Recovery Needs:

limited to, the review of financial statements, records retained at the management office related to operations, insurance documentation, affirmative fair marketing and other pertinent documents. This review must be conducted annually for projects with 10 or more assisted units

21. Waivers:

Cook County intends to utilize the waivers and alternative requirements applicable to this appropriation published by HUD in the Notices. Cook County will be requesting the following waiver to existing regulations in a separate submission to HUD:

- Cook County further reserves the ability to request additional waivers from the Secretary of HUD, if and as necessary.

22. Substantial Amendments:

At a minimum, the following modifications will constitute a substantial amendment: a change in the program benefit or eligibility criteria; the allocation or reallocation of more than \$5 million; or the addition of any activity. Cook County may substantially amend the Action Plan by following the same procedures required for the preparation and submission of the initial Action Plan. Amendments to the Action Plan that do not meet the threshold to be considered a substantial amendment will not require a public comment period, but all amendments will be numbered sequentially and posted on the disaster recovery website.

23. Pre- Agreement Costs:

Pre-Agreement costs of this grant include planning costs, preparation of the required Certification of Controls, Processes and Procedures and accompanying documents, conducting the needs assessment, data analysis, and preparation of this Action Plan.

24. Public Comments:

Please note – no public comments were received.

APPENDIX

- U.S. Army Corps of Engineers (USACE) Report
o <http://www.lrc.usace.army.mil/Missions/CivilWorksProjects/DesPlainesRiverPhaseII.aspx>
- Center for Neighborhood Technology (CNT) Report
o http://www.cnt.org/media/CNT_PrevalenceAndCostOfUrbanFlooding.pdf
- Cook County CDBG-DR Survey Forms
- Cook County CDBG-DR Updated Survey Results Summaries
- Federal Emergency Management Agency (FEMA) Housing Assistance Data
- Metropolitan Water Reclamation District (MWRD) Stormwater Management Phase II Projects
- Federal Emergency Management Agency (FEMA) Public Assistance Data
- Consent Decree Information
o <https://www2.illinois.gov/hfs/PublicInvolvement/Colbert%20v%20Quinn/Pages/default.aspx>
o <http://www.dhs.state.il.us/page.aspx?item=51834>
- Cook County CDBG-DR Public Notice <http://blog.cookcountyil.gov/economicdevelopment/cdbg-dr/>

Recovery Needs:

abuse and mismanagement. We will also involve the Office of the County Auditor as needed. (Information about the functions of the County Auditor was provided in the Financial Proficiency documents previously submitted to HUD.) Additionally, Cook County has adopted an Ethics Ordinance that provides direction for ethical conduct of the resident, County Cook Commissioners, and all County employees that are to be followed in conducting the business of Cook County. This Ordinance contains conflict of interest provisions and can be viewed on the County website at www.cookcountyil.gov. Cook County staff must go through an annual training on the Ethics ordinance and is responsible to report suspected fraud, waste and/or abuse to the County Office of Inspector General. Additionally, the County will comply with all HUD conflict of interest provisions.

12. Capacity

Activities funded by this grant will be carried out by County staff or by subrecipients, contractors or developers under the supervision of County staff. DPD currently administers the Community Development Block Grant (CDBG), HOME Investment Partnerships Program grant (HOME), Emergency Solutions Grant, and Neighborhood Stabilization Program. Cook County is timely in its obligation of funds, expenditures, project completion, and reporting. Under its CDBG program, Cook County has implemented over 130 capital improvement projects over the past three years and has significant experience in this area. These programs are audited each year by an external auditor. The County's CDBG and HOME programs have been monitored by HUD in the last three years. The County successfully administered both the CDBG-DR program and the Homelessness Prevention and Rapid Re-housing (HPRP) Program.

13. Description of Programs/Activities

A general description of programs and activities appears in the below Activity Summary Table. Cook County intends to carry out all of the programs and activities through sub-recipients or developers, with the possible exception of the planning activity.

CATEGORY	TOTAL Allocation
Administration	\$4,180,000
Planning	\$1,946,532.27
Strategic Acquisition	\$220,000
Strategic Buyout	\$10,239,993.53
Residential Resilience	\$3,456,752
Down-Payment Assistance	\$605,000
Infrastructure	\$42,680,476.38
Housing Construction and Rehabilitation	\$21,500,000.01
TOTAL	\$83,616,000 Program Income \$1,212,754.19 = \$84,828,754.19

Cook County residents and business owners will access the Strategic Acquisition Program through applications already submitted to IEMA and/or via a program mechanism to be outlined by the County. Cook County will work with local jurisdictions and/or other County agencies (e.g. the Forest Preserve District of Cook County) on the acquisition/disposition of the subject properties.

The Rehabilitation/Remediation program will provide small amounts in the form of forgivable loan to existing homeowners to deal with issues that remain unresolved from the floods.

The Infrastructure Program will be used to fund strategic infrastructure projects the County and its partners have identified to address flood impacts or mitigate future flooding.

Housing Construction and Rehabilitation will be identified as part of IHDA's 2014 and future funding, where housing can be identified as housing construction and rehabilitation for vulnerable

Recovery Needs:

ble populations.

Economic Recovery program has been eliminated from the portfolio. Planning dollars will be used to fund studies in municipalities and/or unincorporated areas of Cook County to determine what projects/efforts would help address current flooding problems. Other efforts as noted in Section 2 above will also be supported via the planning allocation.

14. Basis for Allocation:



The needs assessment has informed the allocation determinations in that two high priority needs were identified: housing and infrastructure. The infrastructure funding that has been set aside will be used as a local match to work with other agencies and/or to support smaller projects that the other agencies are not undertaking.

15. Unmet Needs not yet Addressed:

The unmet need in Cook County is huge and ongoing. USACE is planning to go to Congress later this year to seek the \$400 million that was identified as needed within their study. Again, these funds will be used in part to support areas where they have identified for local and state government to assist in all that needs to be done. Cook County will look to supplement rather than duplicate these efforts with CDBG-DR funds. Given the scope of the need and the size of the related eligible geography the County recognizes that its CDBG-DR funding will only partially address unmet need. However, the County is hopeful that effective utilization of this funding will set the stage for other internal and external efforts.

Toward that end, Cook County has now signed an Intergovernmental Agreement with MWRD, who was granted the authority by Cook County to address storm water management. MWRD has done a full water shed management study of the County and is now working with each individual municipality to identify areas of overland flooding. Cook County will be looking to partner with MWRD to fund studies in communities that may not have the wherewithal to work with MWRD and may need additional outside help. The Chicago Metropolitan Agency for Planning (CMAP) may also be engaged to help with preparing either Comprehensive Plans or other plans around flooding issues for municipalities with capacity limitations.

16. Program/Activities Details:

The County is actively monitoring the aggregate low-moderate level of its projects and related expenditures, and at least \$15 million of the allocated funding under categories other than Single Family Rehab and Housing Construction and Rehabilitation will serve low-to-moderate income beneficiaries. The Infrastructure category in particular will have significant expenditures that benefit low-to-moderate income areas, but this will vary by project, several of which are still under eligibility review. This monitoring will ensure that the required 50% low-mod beneficiary threshold is met.

Administration: Administration of the Grant Fund over the five-year period of the grant.

Total Budget: \$4,180,000.00

Eligibility: Cook County is allowed to use up to 5% of the Grant for Administration Services.

National Objective: N/A

Projected Start Date: 6/1/14

Projected End Date: 9/29/19

Location/geographic description: N/A

Responsible Organization: DPD

Performance Measures: Timely and compliant administration of the grant; timely expenditures; timely reporting.

Planning: Will be used for Planning studies of smaller geographies and an array of planning activities as detailed

Recovery Needs:

above.

Total Budget: \$1,946,532.27

Eligibility: Cook County is allowed to use up to 15% of the Grant for Planning Activities

National Objective: N/A

Project Start Date: 9/1/14

Projected End Date: TBD.

Location/geographic description: TBD

Responsible Organization: DPD/Potential Subrecipient(s)

Performance Measures: Completion of studies and identification of projects needed to assist the identified geography.)

Strategic Acquisition: This activity will work in conjunction with local municipalities to undertake voluntary buyout of owner occupied houses or other properties impacted by the flood event, with a focus in low-mod areas or owned by low-mod households which meet the Cook County buy-out criteria: structures not protected by capital improvements; projects in approved watershed plans; structures subject to flooding depth of one foot above the low entry elevation for any one historic event; subject to a flooding depth of one-half foot for any two historic flood events; or a FEMA repetitive loss structure. Buy-out is the only alternative in many flood prone areas of the County where there is no permanent infrastructure solution to the flooding. This will result in long-term recovery for these households.

The buyouts will be performed in conjunction with the Cook County Forest Preserve District, local park districts, or other partners, allowing the land to be returned to open land for easier flow of waterways.

Total Budget: \$220,000 (funding threshold per property will be determined on a case-by-case basis)

Eligibility: Repetitive loss properties

National Objective: All three are possible

Projected start date: 6/1/2014

Projected end date: 9/29/2019

Location/geographic description: To be determined – see needs assessment.

Responsible Organization: Cook County DPD, IEMA, WWRD, Cook County Forest Preserve District, municipal park districts

Performance measures will be: # of units (approximately 60 anticipated)

Strategic Buyout: This activity will work in conjunction with local municipalities to undertake voluntary buyout of owner occupied houses or other properties impacted by the flood event, with a focus in low-mod areas or owned by low-mod households which meet the Cook County buy-out criteria: structures not protected by capital improvements; projects in approved watershed plans; structures subject to flooding depth of one foot above the low entry elevation for any one historic event; subject to a flooding depth of one-half foot for any two historic flood events; or a FEMA repetitive loss structure. Buy-out is the only alternative in many flood prone areas of the County where there is no permanent infrastructure solution to the flooding. This will result in long-term recovery for these households.

The buyouts will be performed in conjunction with the Cook County Forest Preserve District, local park districts, or other partners, allowing the land to be returned to open land for easier flow of waterways.

Total Budget: \$10,239,993.53

Eligibility: Repetitive loss properties

National Objective: All three are possible

Project Start date: 6/1/2014

Project End date: 9/29/2019

Location/geographic description: To be determined - see needs assessment.

Responsible organization: Cook County DPD, IEMA, WWRD, Cook County Forest Preserve District, municipal park districts

Performance Measures

Recovery Needs:

ures: # of units (approximately 60 anticipated)

Residential Rehabilitation: Outreach to impacted areas to determine if low-income residents need assistance with rehabilitation and/or remediation occurring as a result of the flood event. This will result in long-term recovery for these households.

Total Budget: \$3,456,752

Eligibility: Housing with an unmet need

National Objective: Low/Mod Housing

Projected Start Date: 6/1/2014

Projected End Date: 9/29/2019

Location/geographic description: Cook County, beginning with outreach to most affected neighborhoods identified in this Action Plan.

Responsible Organization: Neighborhood Housing Services (South) and Northwest Housing Partnership (north)- Nonprofit Subrecipients will administer the program.

Performance measures will be: # of units (100 anticipated)

Down-Payment Assistance: A down-payment assistance program for qualified homebuyers under the Housing Construction and Rehabilitation Program is being added. The program will assist homebuyers with purchasing a home through the provision of up to 100% of the down-payment capped at \$40,000.

Total Budget: \$605,000

Eligibility: 105(a)(24)

National Objective: Low/Mod Income Benefit

Project Start date: 6/30/2019

Project End date: 9/30/2022

Location/geographic description: Cook County, beginning with outreach to most affected neighborhoods identified in this Action Plan.

Responsible organization: Non-Profit or For-Profit Developers – mostly CHDO's.

Performance Measures: # of units (80 anticipated)

Infrastructure: There are a number of infrastructure projects under consideration. Conversations are ongoing with MWRD, IEMA, USACE and local municipalities

Total Budget: \$42,680,476.38

Eligibility: Needed infrastructure improvements that address flooding

National Objective: Low/Mod Area Benefit, Low/Mod Jobs, Urgent Need

Projected Start Date: 6/1/2014

Projected End Date: 9/29/2019

Location: TBD – see needs assessment

Responsible Organization: Cook County in coordination with units of local government

Performance Measures: 0 - 20

Housing Construction and Rehabilitation: Looking at several rental developments that will target seniors and special needs populations, as well as some new construction single family homes.

Total Budget: \$21,500,000.01

Eligibility: Housing

National Objective: Low/Mod Housing or Limited Clientele

Projected Start Date: 6/1/2014

Projected End Date: 9/29/2019

Location: areas near heavily impacted areas, but not in flood plains.

Responsible Organizations: Non-Profit or For-Profit Developers – mostly CHDO's.

Performance measures will be: # of units (80 anticipated)

17. Environmental:

Due to the nature and design of this program, these actions are subject to a HUD-required environmental review. DPD assumes responsibility for environmental reviews at the appropriate level.

18. Fair Housing:

Cook County has a current Analysis of Impediments (AI) to Fair Housing, which was submitted to the U.S. Department of Housing and Urban Development's Office of Fair Housing and Equal Opportunity and Office of Community Planning and Development in 2012. neConsolidated Plan is currently under development for 2015-2019 and will include updates as applicable for fair

Recovery Needs:

housing impediments and proposed actions to affirmatively further fair housing. It will be submitted to HUD in advance of August 2015.

19. Duplication of Benefits:

Cook County DPD will administer the CDBG-DR funding with a focus on preventing the duplication of benefits. For the purposes of this program, duplication of benefits is taken to indicate a situation where a beneficiary receives more disaster assistance than the amount of loss or receives benefits for a loss already covered by other sources. Disaster assistance includes private and public sources such as donations, insurance proceeds, volunteer work and grants. The focus on preventing duplication of benefits is meant to guard against fraud and ineligible use of taxpayer funding, and to ensure federal government funding is the last source of recovery funding made available.

Assistance is considered duplicative when two sources exceed the need for the same recovery item. Assistance is not duplicative when two sources contribute to the same need and total assistance does not exceed total need. Different sources of assistance can be combined to meet recovery needs as long as the assistance is not duplicative.

In administering the CDBG-DR funding, DPD will establish a process to work with federal, state and local sources of disaster assistance to verify any assistance applied for and/or received by beneficiaries. DPD will work with all potential beneficiaries to determine the level of unmet need prior to providing any assistance. DPD will require all beneficiaries to:

- Report all assistance sought or received including insurance, loans and grants
- Sign an affidavit certifying that all assistance has been reported
- Allow DPD to check for sources of disaster assistance
- Sign a subrogation agreement, to be used if a duplication of benefits is determined

The Project Management function within the Housing and Community Development divisions of DPD, in conjunction with any sub recipients funded for this purpose, will be primarily responsible for gathering and verifying the above information. Any issues identified will be escalated to the Program Managers for review and final determination.

The County is already working with FEMA/IEMA and MWRD to ensure that funds are supportive of their related efforts and not duplicative. Cook County has administered flood assistance to individual homeowners through other Federal funds in the past and will follow a similar program model.

For the housing construction and rehabilitation, a full subsidy layering analysis will be performed as part of the underwriting.

20. Procurement:

Cook County has its own procurement code, which will guide the procurements needed for this grant as applicable. However, most of the solicitation of sub-recipients is not subject to the Procurement Code. Cook County DPD has administered hundreds of CDBG projects via sub recipients in recent years and requires all sub recipients to adhere to HUD procurement standards. Sub recipients will be identified to assist with the Rehabilitation/Renovation program. As for housing construction and rehabilitation, Cook County will review proposals that are simultaneously sent to IHDA as part of their Qualified Allocation Plan and will review them based on the following Housing Prioritization criteria based on the HOME Program.

Cook County Housing Prioritization Criteria

In general, entities submit

Recovery Needs:

Applicants for housing funding and those receiving housing funding will be reviewed, evaluated and monitored based on the following guidelines:

1. Complete Application - This comprehensive request should include all documents requested on the Housing Checklist. Those documents not available should be indicated with a full and detailed explanation. Any missing or non-submitted documents may cause a delay or denial of request of housing funds.
2. Qualified Development Team - The applicant must include and identify information about the persons or organizations that will be responsible for carrying out all aspects of the proposed project. This includes but is not limited to the following areas: (a) Housing, (b) financing, (c) construction, architectural design and management, (d) management of housing, including marketing, leasing and assets, and (e) legal team.



3. Past Performance - The County will consider the past performance of developers that will include but is not limited to: the ability to successfully structure and close a project, timeliness of completing a project, management practices other housing facilities and payment history on the servicing of their loans.
4. Underwriting Analysis - The applicant must provide a detailed development cost breakdown which includes all acquisition, construction, soft costs, and fees. A full operating budget must also be submitted documenting an economically feasible project after payment of expenses and debt. A subsidy layering review is conducted to determine the appropriate level of housing subsidy. This review is summarized in the Department's Staff Report presented to the County Board of Commissioners. All the financing components of the transaction must be identified at the time of request, including the most reasonable loan amounts, interest rate and terms. A final financial review is performed prior to loan closing to ensure that the project is still economically feasible. The project's analysis of the operating budget pro-forma must show that there is adequate cash flow to meet all debt service requirements (by all lenders) and provide for adequate reserves throughout the affordability period. A capital needs assessment is required for all projects with 26 or more total units. A market analysis is required for new construction and new single-family housing projects which will indicate a favorable market for the proposal.
5. Risk Management - Generally, the property is used as security for the housing funds provided to a development. The County is generally in a second mortgage position behind the primary lender but will evaluate request for modifications to this request.
6. Compliance Monitoring – Where HUD required, the County will require annual rental compliance monitoring throughout the affordability period. The owner remains responsible throughout the affordability period to continue to comply with all federal regulations applicable to the project, including but not limited to: 1) maintaining the appropriate rent levels, 2) income qualifying the household, 3) maintaining the appropriate number of assisted units as required by federal regulations, 4) collecting all necessary documentation in a timely manner and forwarding it to the County, and 5) ensuring an adequately maintained facility.
7. Asset Monitoring - The County also reserves the right to perform asset monitoring to insure continued viability of a project. This includes, but is not li

Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	\$84,828,754.19
Total Budget	\$210,695.24	\$84,828,754.19
Total Obligated	\$9,821,753.76	\$84,828,754.19
Total Funds Drawdown	\$215,639.00	\$41,525,331.85
Program Funds Drawdown	\$215,639.00	\$40,694,793.04
Program Income Drawdown	\$0.00	\$830,538.81
Program Income Received	\$0.00	\$830,538.81
Total Funds Expended	\$215,639.00	\$41,526,001.50
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Progress Toward Required Numeric Targets

Requirement	Target	Actual
Overall Benefit Percentage (Projected)		58.13%
Overall Benefit Percentage (Actual)		73.39%
Minimum Non-Federal Match	\$0.00	\$0.00
Limit on Public Services	\$12,542,400.00	\$0.00
Limit on Admin/Planning	\$16,723,200.00	\$3,460,033.64
Limit on Admin	\$4,180,800.00	\$2,432,358.41
Most Impacted and Distressed Threshold (Projected)	\$79,435,200.00	\$0.00

Overall Progress Narrative:

Housing Construction and Rehab: Twelve projects have been committed to thus far. In Summit IL, 18 town homes were constructed and are complete. Marketing and homebuyer counseling continues and twelve units have sold. Homebuyer assistance was added to support low to moderate income homebuyers in affording the purchase of a new home under the Replacement Housing Summit project. As of this report, twelve of the eighteen homes have been sold, Six remaining. Construction is complete completion and project closeout has been achieved on for Phil Haven in Wheeling, IL 50 units of Permanent Supportive Housing; Melrose Park Veterans Housing, 36 units of Veteran's housing in Melrose Park, IL; Parkview, a 45 unit new construction apartment building in downtown Arlington Heights, IL; Beds Plus in LaGrange, IL with 20 units of Permanent Supportive Housing; while as well



as, Freedoms Path, 52 units of permanent supportive housing for families on the campus of the Edward J Hines VA Hospital in Hines, IL is substantially complete, in the final leasing stages of tenant rental, verification and final project closeout . All the project have achieved project closeout, except Freedom's Path which is currently in the final leasing stages of tenant rental, verification and final project closeout. One additional projects remains in construction: Ford Heights Cooperative, 100 affordable single family units is still within construction and relocation at approximately 60% complete in Ford Heights IL.; An expenditure deadline extension to the round 3 funding of Ford Heights, Beds Plus and Freedoms Path was granted by HUD.

Residential Rehab: Both subrecipients are finalizing the few remaining homeowner qualifications and developing the scope of works for remaining flood repairs and recommended flood mitigation efforts for income qualified single family homeowners in Cook County, outside of the Chicago city limits. In this quarter, some homes have been completed and procurement continues for both NWHP and NHS when it comes to construction. One subrecipient, NHS, continues with construction as approval to proceed is granted, they currently have a total of twenty six completed, three in construction and two in processing. The other subrecipient, NWHP, currently has a total of thirteen completed and one in processing waiting on Environmental. Both subrecipients are preparing their files for closeout.

Infrastructure: Addison Creek/MWRD – Construction has begun on the reservoir project. Robbins Stormwater Park/MWRD – Environmental Review is under construction. MWRD signed IGA with the village of Robbins. Project is not anticipated to move forward until early 2020. Farmers-Prairie Creeks/MWRD - Environmental Review is under construction. Deer Creek/MWRD – This project is on hold due to potential scope modification. Richton Park Stormwater Projects – Contract was approved. Environmental Review for construction is not yet complete.

Midlothian-Jolly Homes Subdivision – The proposed solutions are being reviewed with Markham to potentially provide a more regional solution for greater impact to the area based on input from partner agencies. Exhibit will be modified pending new scope. Berkeley Detention Basin – Final inspection took place in June. Waiting for final completion/closeout form from the village. Barrington Township – We are waiting for final drawdown and completion/closeout form from Barrington. Final inspection is complete. Chicago Heights Westside Drainage Project – The 2iM contract has been approved. New contact for project is Andrew Smith. Calumet Park Stormwater Projects – Discussions continue to determine funding for this project which consists of design/engineering, Green Infrastructure and construction. Exhibit will be modified based on funding decision.

Planning: CMAP - Cook County Unincorporated Areas Plan (Maine-Northfield Townships Area Plan) is complete and is in the County's hands pending adoption. The Des Plaines Comprehensive Plan, the Richton Park Stormwater Management Concept Phase 2, the Midlothian Stormwater Management Capital Plan, the Calumet Park and Sauk Village Comprehensive Plans have all been completed and adopted. Final invoices need to be submitted. Closeout is scheduled. Markham/Harvey Feasibility Study – Final study was delivered. Closeout to begin. CNT RainReady – CNT received a federally approved overhead rate in June. DPD will review the final invoices and determine final payment. The Closeout Process will follow.

ARCADIS/MWRD – Payment for NDRC support for this contract has not yet been processed. It is anticipated to be paid in July. Note to File identifies this project.

Barrington Township Preliminary Stormwater Study – The Closeout for this study will be process with the Infrastructure Closeout."

Strategic Acquisition: These two programs will work in tandem with each other. The primary difference is that Strategic Acquisition pertains to the eligible property purchased post Spring 2013 flood events and utilizes post-storm value. Strategic Buyout pertains to the property purchased before the Spring 2013 flood event and utilizes pre-storm value. In both cases, the property will be demolished and conveyed to the local municipality and converted to open land.

Strategic Buyout: Cook County continues to coordinate with Metropolitan Water Reclamation District (MWRD), Illinois Emergency Management Agency (IEMA) to identify residential structures that need to be acquired and demolished from waterways and floodplains. The County funds are used to complete the funding needs of the acquisition project pipeline from MWRD and IEMA. The Cook County Land Bank Administration (CCLBA), through the County's leadership, administers preservation, demolition, and clearance and some program delivery required by MWRD, IEMA and CDBG DR regulations for buyouts in Cook County. Riverside Lawn, Riverside Township, IL - The buyout effort in Riverside Township is completed. Of the 42 homes in the project scope, a total of 34 parcels with residential structures have been purchased, demolished, reseeded with permission from IL SHPO and ACHP. The preliminary budget for this project was set at \$12M with MWRD leading the funding with \$8M. CDBG-DR contributing budget was set at \$4M. New CDBG-DR projected costs for this project will land in the range of \$2.7M. The project is moving into the closeout process; cleared parcels will be deeded over the Forest Preserve District of Cook County for maintenance and governance of the deed restrictions set forth by CDBG-DR buyout regulations. Village of Wheeling/Fox Point Mobile Home Park, Wheeling, IL - The land acquisition, physical relocation of residents according to URA regulations were carried out and completed by Village of Wheeling TA consultant, ICF. Emergency reliction was necessary as the project area incurred more flooding. Park residents have completed the closing of their units and have been relocated to their new homes. Demolition of the 42 mobile home units was completed in the 2nd quarter reseeded with the permission from IL SHPO and ACHP. Reseeding the land is completed. The preliminary total budget for this project was set at \$4.4M using only CDBG-DR funds with new projections landing on target. The project is moving into the closeout process; parcels will be deeded over from The Village of Wheeling to Village of Wheeling Park District for maintenance and governance of the deed restrictions set forth by CDBG-DR buyout regulations. Wheeling Township/Leyden Township, IL – Buyout efforts were initiated by CCLBA conducting appraisals, collecting homeowner information, and completing inspections. The buyout has been completed for

all 8 properties in the project scope (3 from Wheeling Twsp and 5 from Leyden Twsp). Demolition has been completed and parcels have been returned to greenspace with permission from IL SHPO and ACHP. The projected total costs of this project were \$1.95M with IEMA funds leading the project with \$1.76M and CDBG-DR funds contributing approximately \$0.19M. New projections for CDBG-DR funds will land around \$0.12M. The project is moving into the closeout process; parcels will be deeded over from the CCLBA to Wheeling Township and Leyden Township respectively. The Village of Franklin Park, IL – A total of 33 homes have been identified for the Franklin Park Buyout. MWRD will be leading funder for the project with contributing funds by CDBG-DR. The ER process is at the request for release of funds stage with HUD, awaiting approval. The projected total cost of the project is \$8.6M with MWRD contributing \$6.6M and \$2M from CDBG-DR. Agreement terms have been set and CCLBA will administer the buyout program delivery according to MWRD and CDBG-DR regulations. Executed agreement pending authority to use grant funds from HUD. Homeowner engage expected to be completed by 4th quarter 2019. Home closings expected to begin the end of 1st Quarter 2020 followed by Demolition and greenspace in 2nd Quarter 2020. Adoption of the deeded parcels are expected to be received by the Village of Franklin Park Park District. Palatine Township, IL – a total of 9 homes have been identified for the Palatine Township Buyout. Initiated by MWRD, CDBG-DR funds will be used to support the project. The ER is currently underway involving IL SHPO and ACHP. The buyout area is under historic preservation and options and costs are being evaluated at this time. Projected total costs for this project is \$6M with \$0.8M contributed by CDBG-DR. Agreement terms have been set and CCLBA will administer the buyout program delivery according to MWRD and CDBG-DR regulations. Executed agreement pending authority to use grant funds from HUD. The fate of the project pending additional expenses necessary to satisfy the MOA set forth by Cook County, IL SHPO and ACHP.

The county initiated substantial Action Plan amendment 5 and submitted it to HUD on August 7, 2017. The amendment sought to separate the strategic acquisition program into a buyout and acquisition program and added a downpayment assistance program for qualified homebuyers in the replacement housing program. HUD did not formally approve this amendment and HUD issued a letter on the subject to the County in January 2018. The letter outlined a review process with HUD ahead of citizen participation for future amendments and requested the county prepare a consolidated new amendment with an updated unmet needs analysis. The county is evaluating the unmet needs remaining from the 2013 flooding and will prepare a new substantial action plan amendment that defines the remaining unmet needs, clarifies the items proposed in Amendment 5 and defines the final funding strategy. Once this amendment is drafted and reviewed by HUD, the citizen participation process will begin. After the 30 day public comment period, the county will submit the plan to HUD and if final approval is received from HUD the DRGR Action Plan and the Action Plan information included in the QPRs will be updated.

Project Summary

Project #, Project Title	This Report	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
R1-DR-ADM, R1-Administration	\$0.00	\$270,000.00	\$270,000.00
R1-DR-HCR, R1-Housing Construction and Rehabilitation	\$0.00	\$730,000.00	\$730,000.00
R1-DR-IN, R1-Infrastructure	\$0.00	\$2,000,000.00	\$2,000,000.00
R1-DR-PL, R1-Planning	\$0.00	\$0.00	\$0.00
R2-DR-ACQ-B-E, R2-Strategic Buyout-EXTENDED	\$0.00	\$1,970,539.77	\$1,970,539.77
R2-DR-ADM, R2-Administration	\$0.00	\$476,676.00	\$476,676.00
R2-DR-HCR, R2-Housing Construction and Rehabilitation	\$0.00	\$6,640,914.75	\$6,640,914.75
R2-DR-IN, R2-Infrastructure	\$0.00	\$900,000.00	\$900,000.00
R2-DR-PL, R2-Planning	\$0.00	\$697,879.95	\$697,879.95
R2-DR-SFR, R2-Rehabilitation/Remediation	\$0.00	\$73,989.53	\$73,989.53
R3-DR-ACQ-B, R3-Strategic Buyout	\$0.00	\$2,613,412.18	\$2,613,412.18
R3-DR-ACQ-B-E, R3-Strategic Buyout-EXTENDED	\$0.00	\$2,874,587.82	\$494,240.80
R3-DR-ADM, R3-Administration	\$3,859.25	\$1,107,781.44	\$1,107,781.44
R3-DR-HCR, R3-Housing Construction and Rehabilitation	\$0.00	\$4,568,808.37	\$4,568,808.37
R3-DR-HCR-E, R3-Housing Construction and Rehabilitation-	\$215,639.00	\$2,808,396.69	\$889,954.83
R3-DR-IN, R3-Infrastructure	\$0.00	\$8,695,661.72	\$8,695,661.72
R3-DR-IN-E, R3-Infrastructure-EXTENDED	\$0.00	\$613,841.55	\$143,422.21
R3-DR-SFR, R3-Rehabilitation/Remediation	\$0.00	\$73,925.53	\$73,925.53
R3-DR-SFR-E, R3-Rehabilitation/Remediation-EXTENDED	\$0.00	\$926,074.47	\$500,000.00



R4-DR-ACQ-B, R4-Strategic Buyout	\$0.00	\$615,418.07	\$615,418.07
R4-DR-ACQ-B-E, R4-Strategic Buyout-EXTENDED	\$0.00	\$2,166,036.69	\$0.00
R4-DR-ACQ-SA-E, R4-Strategic Acquisition-EXTENDED	\$0.00	\$220,000.00	\$0.00
R4-DR-AD, R4-Administration	(\$3,859.25)	\$621,068.67	\$577,900.97
R4-DR-AD-E, R4-Administration-EXTENDED	\$0.00	\$1,704,473.89	\$0.00
R4-DR-HCR, R4-Housing Construction and Rehabilitation	\$0.00	\$3,546,060.71	\$3,533,911.69
R4-DR-HCR-E, R4-Housing Construction and Rehabilitation-	\$0.00	\$3,617,542.16	\$0.00
R4-DR-IN, R4-Infrastructure	\$0.00	\$2,742,553.96	\$2,471,362.20
R4-DR-IN-E, R4-Infrastructure-EXTENDED	\$0.00	\$27,728,418.25	\$0.00
R4-DR-PL, R4-Planning	\$0.00	\$329,795.28	\$329,795.28
R4-DR-PL-E, R4-Planning-EXTENDED	\$0.00	\$918,857.04	\$0.00
R4-DR-SFR, R4-Rehabilitation/Remediation	\$0.00	\$319,197.75	\$319,197.75
R4-DR-SFR-E, R4-Rehabilitation/Remediation-EXTENDED	\$0.00	\$2,063,564.72	\$0.00



Activities

Project # / R1-DR-HCR / R1-Housing Construction and Rehabilitation

Grantee Activity Number: 2013-DR-HCR-R1-01

Activity Title: Summit

Activity Category:

Construction of new housing

Project Number:

R1-DR-HCR

Projected Start Date:

07/02/2014

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

R1-Housing Construction and Rehabilitation

Projected End Date:

07/03/2016

Completed Activity Actual End Date:

Responsible Organization:

Presidio Capital LLC.

Overall	Jul 1 thru Sep 30, 2019	To Date
Total Projected Budget from All Sources	N/A	\$730,000.00
Total Budget	\$0.00	\$730,000.00
Total Obligated	\$0.00	\$730,000.00
Total Funds Drawdown	\$0.00	\$730,000.00
Program Funds Drawdown	\$0.00	\$730,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$730,000.00
Cook County Dept. of Planning & Dev.	\$0.00	\$730,000.00
Presidio Capital LLC.	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Ancillary Activities

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
Presidio Capital LLC.	Construction of new housing	R2-DR-HCR	2013-DR-HCR-R2-01	Summit	General Account

Association Description:

Project funded across multiple funding obligation rounds

Activity Description:

Construction of 18 new housing units to provide affordable housing options for households in the Summit area;



an area identified as having a lack of affordable housing via a market study

Location Description:

- 7305/7307 W. 63rd Place, Summit, IL. 60501
- 7449/7451 W. 57th Place, Summit, IL. 60501
- 7502/7504 W. 57th Place, Summit, IL. 60501
- 7522/7524 W. 63rd Place, Summit, IL. 60501
- 7620/7622 W. 63rd Place, Summit, IL. 60501
- 7624/7626 W. 63rd Place, Summit, IL. 60501
- 7631/7633 W. 57th Place, Summit, IL. 60501

Activity Progress Narrative:

Units are currently being sold to qualifying buyers

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / R1-DR-IN / R1-Infrastructure

Grantee Activity Number: 2013-DR-IN-R1-01

Activity Title: Village of Glenview-Harms Road

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

R1-DR-IN

Project Title:

R1-Infrastructure

Projected Start Date:

04/10/2015

Projected End Date:

07/03/2016

Benefit Type:

Area ()

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

Village of Glenview

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2019

N/A

To Date

\$2,000,000.00



Total Budget	\$0.00	\$2,000,000.00
Total Obligated	\$0.00	\$2,000,000.00
Total Funds Drawdown	\$0.00	\$2,000,000.00
Program Funds Drawdown	\$0.00	\$2,000,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,000,000.00
Cook County Dept. of Planning & Dev.	\$0.00	\$2,000,000.00
Village of Glenview	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This project will install a 84 inch storm sewer storage pipe underneath Harms road that will relieve local storm sewer systems and route water to a new pumping station. In tandem with the two new pumping stations and new backflow prevention systems(in total,an \$11 million effort) this project will provide flood relief to 1150 residential properties in the area.

Location Description:

Glenview Illinois, Harms Road

Activity Progress Narrative:

Project Complete. Working on closeout and recordkeeping activities.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / R2-DR-ACQ-B-E / R2-Strategic Buyout-EXTENDED

Grantee Activity Number: 2013-DR-ACQ-B-R2-01E
Activity Title: Village of Wheeling-Fox Point

Activitiy Category: Acquisition - buyout of residential properties
Activity Status: Under Way

Project Number:

R2-DR-ACQ-B-E

Projected Start Date:

07/02/2014

Benefit Type:

Direct (HouseHold)

National Objective:

Urgent Need

Project Title:

R2-Strategic Buyout-EXTENDED

Projected End Date:

07/03/2016

Completed Activity Actual End Date:**Responsible Organization:**

Village of Wheeling

Overall**Total Projected Budget from All Sources****Jul 1 thru Sep 30, 2019**

N/A

To Date

\$354,780.84

Total Budget

\$0.00

\$354,780.84

Total Obligated

\$0.00

\$354,780.84

Total Funds Drawdown

\$0.00

\$354,780.84

Program Funds Drawdown

\$0.00

\$354,780.84

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$354,780.84

Cook County Dept. of Planning & Dev.

\$0.00

\$0.00

Village of Wheeling

\$0.00

\$354,780.84

Most Impacted and Distressed Expended

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

This activity will undertake voluntary buyout of the fox point mobile home park and up to 35 mobile home units owned by tenants renting the lot from the park owner. The mobile home park is located next to the Des Plaines River and is subjected to repeated flooding including in 2013.

THIS ACTIVITY HAS BEEN EXTENDED.

Location Description:

Fox Point Mobile Home Park, Wheeling, IL

Activity Progress Narrative:

This activity has been extended. Mobile home park property was acquired in 2016. Emergency relocation to hotels occurred in 2017 when the river flooded again and the park was been officially closed because utilities could not be restored. Tenant relocation continues and will continue for several more months. Demolition was completed during the last quarter.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 2013-DR-ACQ-B-R2-02E

Activity Title: Riverside Lawn

Activity Category:

Acquisition - buyout of residential properties

Project Number:

R2-DR-ACQ-B-E

Projected Start Date:

01/13/2015

Benefit Type:

Direct (HouseHold)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

R2-Strategic Buyout-EXTENDED

Projected End Date:

01/13/2017

Completed Activity Actual End Date:

Responsible Organization:

Cook County

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2019

N/A

To Date

\$1,615,758.93

Total Budget

\$0.00

\$1,615,758.93

Total Obligated

\$0.00

\$1,615,758.93

Total Funds Drawdown

\$0.00

\$1,615,758.93

Program Funds Drawdown

\$0.00

\$1,615,758.93

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$1,615,758.93

Cook County

\$0.00

\$1,615,758.93

Most Impacted and Distressed Expended

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

This work is being performed under a MOU with the Cook County Land Bank Authority. Activity is to acquire existing homes (up to 43 homes) in the Riverside Lawn neighborhood, and clear the land for the Cook County Forest Preserve. This will be a joint project with MWRD. MWRD will be contributing another 8,000,000.00 to the project.
THIS ACTIVITY HAS BEEN EXTENDED

Location Description:

Riverside, IL

Activity Progress Narrative:

The Cook County Land Bank Authority continues to work with homeowners during a second round of seeking interest in participation. Up to 21 other properties may be acquired. Demolition was started on the first 22 homes last period and continues. This activity has been extended.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / R2-DR-HCR / R2-Housing Construction and Rehabilitation

Grantee Activity Number: 2013-DR-HCR-R2-01

Activity Title: Summit

Activity Category:

Construction of new housing

Project Number:

R2-DR-HCR

Projected Start Date:

01/13/2015

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

R2-Housing Construction and Rehabilitation

Projected End Date:

01/14/2017

Completed Activity Actual End Date:

Responsible Organization:

Presidio Capital LLC.

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2019

N/A

To Date

\$2,886,725.32

Total Budget

\$0.00

\$2,886,725.32

Total Obligated

\$0.00

\$2,886,725.32

Total Funds Drawdown

\$0.00

\$2,886,725.32

Program Funds Drawdown

\$0.00

\$2,886,725.32

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$818,389.79

Total Funds Expended

\$0.00

\$2,886,725.32

Cook County Dept. of Planning & Dev.

\$0.00

\$2,886,725.32

Presidio Capital LLC.

\$0.00

\$0.00

Most Impacted and Distressed Expended

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

Construction of 18 new housing units to provide affordable housing options for households in the Summit area; an area identified as having a lack of affordable housing via a market study

Location Description:

Summit, Illinois

Activity Progress Narrative:

Units are currently being sold to qualifying buyers. Program Income received on this activity for the eight homes that were sold, one this period.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 2013-DR-HCR-R2-02
Activity Title: Phil Haven Development

Activity Category:
 Affordable Rental Housing

Project Number:
 R2-DR-HCR

Projected Start Date:
 01/13/2015

Benefit Type:
 Direct (HouseHold)

National Objective:
 Low/Mod

Activity Status:
 Under Way

Project Title:
 R2-Housing Construction and Rehabilitation

Projected End Date:
 04/30/2018

Completed Activity Actual End Date:

Responsible Organization:
 Daveri Development Group LLC

Overall	Jul 1 thru Sep 30, 2019	To Date
Total Projected Budget from All Sources	N/A	\$1,250,000.00
Total Budget	\$0.00	\$1,250,000.00
Total Obligated	\$0.00	\$1,250,000.00
Total Funds Drawdown	\$0.00	\$1,250,000.00
Program Funds Drawdown	\$0.00	\$1,250,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,250,000.00
Cook County	\$0.00	\$1,125,000.00
Daveri Development Group LLC	\$0.00	\$125,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The Phil Haven development will create 50 new construction supportive housing units in Wheeling, IL. Studies have shown that the area is in desperate need of supportive units and the building will be built using new resilient measures. There will be cisterns built into the project to hold run off rain water and the units will be built on higher ground, to assure that residents can withstand future flooding and other hazards.

Location Description:

Wheeling IL

Activity Progress Narrative:

Project is under construction.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	2013-DR-HCR-R2-03
Activity Title:	Melrose Park Veterans Village

Activity Category:
Affordable Rental Housing

Project Number:
R2-DR-HCR

Projected Start Date:
01/13/2015

Benefit Type:
Direct (HouseHold)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
R2-Housing Construction and Rehabilitation

Projected End Date:
01/14/2017

Completed Activity Actual End Date:

Responsible Organization:
Melrose Park Veteran Housing LP

Overall	Jul 1 thru Sep 30, 2019	To Date
Total Projected Budget from All Sources	N/A	\$1,501,282.12
Total Budget	\$0.00	\$1,501,282.12
Total Obligated	\$0.00	\$1,501,282.12
Total Funds Drawdown	\$0.00	\$1,501,282.12
Program Funds Drawdown	\$0.00	\$1,501,282.12
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,501,282.12
Cook County	\$0.00	\$1,501,282.12
Melrose Park Veteran Housing LP	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Ancillary Activities

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
Melrose Park Veteran Housing LP	Affordable Rental Housing	R3-DR-HCR	2013-DR-HCR-R3-01	Melrose Park Veteran's Village	General Account

Association Description:

Funded over multiple funding obligation rounds

Activity Description:

Melrose Park Veterans Village is an affordable family development of 35 units in new 2- and 4-flats on various vacant, infill lots around Westlake Community Hospital. This development will have a preference for veterans and their families This project will provide four 2 bedroom units; twenty seven 3 bedroom units and four 4 bedroom units.

Location Description:

Melrose Park, IL



Activity Progress Narrative:

Project is complete and fully leased. Project closeout and recordkeeping activities underway.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 2013-DR-HCR-R2-04
Activity Title: Parkview Apartments

Activity Category:
Affordable Rental Housing
Project Number:
R2-DR-HCR
Projected Start Date:
01/13/2015
Benefit Type:
Direct (HouseHold)
National Objective:
Low/Mod

Activity Status:
Under Way
Project Title:
R2-Housing Construction and Rehabilitation
Projected End Date:
01/14/2017
Completed Activity Actual End Date:

Responsible Organization:
UP Development LLC

Overall	Jul 1 thru Sep 30, 2019	To Date
Total Projected Budget from All Sources	N/A	\$702,325.03
Total Budget	\$0.00	\$702,325.03
Total Obligated	\$0.00	\$702,325.03
Total Funds Drawdown	\$0.00	\$702,325.03
Program Funds Drawdown	\$0.00	\$702,325.03
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$702,325.03
Cook County	\$0.00	\$702,325.03
UP Development LLC	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Ancillary Activities

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
UP Development LLC	Affordable Rental Housing	R3-DR-HCR	2013-DR-HCR-R3-03	Parkview Apartments	General Account

Activity Description:

Parkview will be a 45 unit, new construction apartment building in downtown Arlington heights, IL that will serve a mix on individuals and families of all income ranges. There will be one, two, three bedroom apartments. The building will include two floors of indoor parking and five floors of residential partments, including one, two and three bedroom units. The project will feature onsite space for property management and bike storage. The land beneath the building will be owned by kenneth Young Center anbd will be leased to Parkview apartments.

Location Description:

Arlington heights, IL

Activity Progress Narrative:

Project is under construction.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 2013-DR-HCR-R2-05

Activity Title: Ford Heights Coop

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

R2-DR-HCR

Projected Start Date:

03/29/2016

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

R2-Housing Construction and Rehabilitation

Projected End Date:

01/17/2018

Completed Activity Actual End Date:

Responsible Organization:

Ford Heights Cooperative

Overall

	Jul 1 thru Sep 30, 2019	To Date
Total Projected Budget from All Sources	N/A	\$300,582.28
Total Budget	\$0.00	\$300,582.28
Total Obligated	\$0.00	\$300,582.28
Total Funds Drawdown	\$0.00	\$300,582.28
Program Funds Drawdown	\$0.00	\$300,582.28
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$300,582.28
Cook County Dept. of Planning & Dev.	\$0.00	\$300,582.28
Ford Heights Cooperative	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Ancillary Activities

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
Ford Heights Cooperative	Rehabilitation/reconstruction of residential structures	R3-DR-HCR	2013-DR-HCR-R3-02	Ford Heights Coop	General Account

Activity Description:

The rehabilitation of 98 units and the reconstruction of two units within the single family housing cooperative, Ford Heights, Cooperative. Initially, there were 38 vacant units of housing, 36 of which will be rehabbed as replacement housing and 62 units of single family rehabs. Two units will be common and management spaces.

Location Description:

Ford Heights, IL

Activity Progress Narrative:

Project is under construction.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / R2-DR-IN / R2-Infrastructure

Grantee Activity Number: 2013-DR-IN-R2-02

Activity Title: Center Street Reconstruction

Activity Category:

Construction/reconstruction of streets

Project Number:

R2-DR-IN

Projected Start Date:

01/17/2015

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

R2-Infrastructure

Projected End Date:

01/07/2017

Completed Activity Actual End Date:

Responsible Organization:

Cook County

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2019

To Date

Total Budget

N/A

\$900,000.00

Total Obligated

\$0.00

\$900,000.00

Total Funds Drawdown

\$0.00

\$900,000.00

Program Funds Drawdown

\$0.00

\$900,000.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00



Total Funds Expended	\$0.00	\$900,000.00
Cook County	\$0.00	\$900,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This work is being carried out under a MOU with the County Department of Transportation and Highways. Center Street will be reconstructed for 7, 285 feet including three, 11 foot travel lanes with combination concrete curb and gutter. The existing bituminous pavement of Center Street will be removed and replaced with 12 in joint PCC Pavement. Other improvements include removal and replacement of existing drainage structures including the double box culvert at the Calumet Union Drainage Ditch, storm sewer, installation, water main installation, new traffic signal installation, reconstruction of side streets as indicated on plans, adding new left turn lanes, pavement markings, signing, landscaping, and traffic protection. Acquisition of 550 sq ft. of right of way and 1500 sq ft of temporary easement is completed and is shown in the plans.

Location Description:

Center Street from 171st street to 159th street in the Township of Thorton and in the City of Harvey, IL

Activity Progress Narrative:

Construction on Center Street is complete. DPD has paid the CDBG DR portion of the project to the Department of Transportation and Highways. Other improvements includes improvements and replacements at Calumet Union Drainage Ditch, reconstruction of side streets. Acquisition of 550 sq ft. of right away and 1500 sq ft of temp easement is complete.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / R2-DR-SFR / R2-Rehabilitation/Remediation

Grantee Activity Number:	2013-DR-SFR-R2-01
Activity Title:	Residential Resilience NWHP

Activitiy Category:
Rehabilitation/reconstruction of residential structures

Project Number:
R2-DR-SFR

Projected Start Date:
01/13/2015

Benefit Type:

Activity Status:
Under Way

Project Title:
R2-Rehabilitation/Remediation

Projected End Date:
01/14/2017

Completed Activity Actual End Date:

Direct (HouseHold)

National Objective:

Low/Mod

Responsible Organization:

North West Housing Partnership

Overall	Jul 1 thru Sep 30, 2019	To Date
Total Projected Budget from All Sources	N/A	\$73,989.53
Total Budget	\$0.00	\$73,989.53
Total Obligated	\$0.00	\$73,989.53
Total Funds Drawdown	\$0.00	\$73,989.53
Program Funds Drawdown	\$0.00	\$73,989.53
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$73,989.53
Cook County Dept. of Planning & Dev.	\$0.00	\$49,581.25
North West Housing Partnership	\$0.00	\$24,408.28
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This program will provide up to \$25,000 in the form of a forgivable loan to existing home owners whose homes were impacted by the 2013 flooding. The funding will be used to make repairs that remain unresolved from the floods and to construct mitigation measures to lessen the occurrence and severity of future flooding.

Location Description:

Suburban Cook County, outside of the Chicago city limits

Activity Progress Narrative:

The subrecipient continues to review applications, determine eligibility, calculation duplication of benefits, determine unmet needs and scope of work of improvements, preparing contract documents and move homes into construction. Several homes are now complete.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.



Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / R3-DR-ACQ-B / R3-Strategic Buyout

Grantee Activity Number: 2013-DR-ACQ-B-R3-01

Activity Title: Village of Wheeling-Fox Point Trailer

Activity Category:

Acquisition - buyout of residential properties

Activity Status:

Under Way

Project Number:

R3-DR-ACQ-B

Project Title:

R3-Strategic Buyout

Projected Start Date:

04/29/2016

Projected End Date:

04/28/2018

Benefit Type:

Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

Village of Wheeling

Overall	Jul 1 thru Sep 30, 2019	To Date
Total Projected Budget from All Sources	N/A	\$1,452,558.93
Total Budget	\$0.00	\$1,452,558.93
Total Obligated	\$0.00	\$1,452,558.93
Total Funds Drawdown	\$0.00	\$1,452,558.93
Program Funds Drawdown	\$0.00	\$1,452,558.93
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,452,558.93
Village of Wheeling	\$0.00	\$1,452,558.93
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This activity will undertake voluntary buyout of the fox point mobile home park and up to 35 mobile home units owned by tenants renting the lot from the park owner. The mobile home park is located next to the Des Plaines River and is subjected to repeated flooding including in 2013.



Location Description:

Fox Point Mobile Home Park, Wheeling IL

Activity Progress Narrative:

Mobile home park property was acquired in 2016. Emergency relocation to hotels occurred in 2017 when the river flooded again and the park was been officially closed because utilities could not be restored. Tenant relocation continues and will continue for several more months. Demolition was completed during the prior period.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	2013-DR-ACQ-B-R3-01B
Activity Title:	Village of Wheeling-Fox Point Trailer

Activity Category:
Clearance and Demolition

Project Number:
R3-DR-ACQ-B

Projected Start Date:
07/01/2017

Benefit Type:
Area ()

National Objective:
Urgent Need

Activity Status:
Under Way

Project Title:
R3-Strategic Buyout

Projected End Date:
04/30/2018

Completed Activity Actual End Date:

Responsible Organization:
Village of Wheeling

Overall	Jul 1 thru Sep 30, 2019	To Date
Total Projected Budget from All Sources	N/A	\$450,000.00
Total Budget	\$0.00	\$450,000.00
Total Obligated	\$0.00	\$450,000.00
Total Funds Drawdown	\$0.00	\$450,000.00
Program Funds Drawdown	\$0.00	\$450,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$450,000.00
Village of Wheeling	\$0.00	\$450,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Demolition and clearance of Fox Point mobile home park.

Location Description:

Activity Progress Narrative:

Mobile home park property was acquired in 2016. Emergency relocation to hotels occurred in 2017 when the river flooded again and the park was been officially closed because utilities could not be restored. Tenant relocation continues and will continue for several more months. Demolition was completed during the prior period.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	2013-DR-ACQ-B-R3-01C
Activity Title:	Village of Wheeling-Fox Point Trailer

Activity Category:
Relocation payments and assistance

Project Number:
R3-DR-ACQ-B

Projected Start Date:
07/01/2017

Benefit Type:
Direct (Household)

National Objective:
Urgent Need

Activity Status:
Under Way

Project Title:
R3-Strategic Buyout

Projected End Date:
04/30/2018

Completed Activity Actual End Date:

Responsible Organization:
Village of Wheeling

Overall	Jul 1 thru Sep 30, 2019	To Date
Total Projected Budget from All Sources	N/A	\$706,959.20
Total Budget	\$0.00	\$706,959.20
Total Obligated	\$0.00	\$706,959.20
Total Funds Drawdown	\$0.00	\$706,959.20
Program Funds Drawdown	\$0.00	\$706,959.20
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$231,180.88
Village of Wheeling	\$0.00	\$231,180.88
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Relocation for displaced tenants of the Fox Point mobile home park.

Location Description:

Activity Progress Narrative:

Mobile home park property was acquired in 2016. Emergency relocation to hotels occurred in 2017 when the river flooded again and the park was been officially closed because utilities could not be restored. Tenant relocation continues and will continue for several more months. Demolition was completed during the prior period.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 2013-DR-ACQ-B-R3-02

Activity Title: Riverside Lawn

Activity Category:

Acquisition - buyout of residential properties

Project Number:

R3-DR-ACQ-B

Projected Start Date:

04/29/2016

Benefit Type:

Direct (HouseHold)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

R3-Strategic Buyout

Projected End Date:

04/28/2018

Completed Activity Actual End Date:

Responsible Organization:

Cook County

Overall

	Jul 1 thru Sep 30, 2019	To Date
Total Projected Budget from All Sources	N/A	\$3,894.05
Total Budget	\$0.00	\$3,894.05
Total Obligated	\$0.00	\$3,894.05
Total Funds Drawdown	\$0.00	\$3,894.05
Program Funds Drawdown	\$0.00	\$3,894.05
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$3,894.05
Cook County	\$0.00	\$3,894.05
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Ancillary Activities

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
Cook County	Acquisition - buyout of residential properties	R2-DR-ACQ-B-E	2013-DR-ACQ-B-R2-02E	Riverside Lawn	General Account

Association Description:

Activity funded across multiple funding obligation rounds

Activity Description:

This work is being performed under a MOU with the Cook County Land Bank Authority. Activity is to acquire existing homes (up to 43 homes) in the Riverside Lawn neighborhood, and clear the land for the Cook County Forest Preserve. This will be a joint project with MWRD. MWRD will be contributing another 8,000,000.00 to the project.

Location Description:

Riverside, IL



Activity Progress Narrative:

The Cook County Land Bank Authority continues to work with homeowners during a second round of seeking interest in participation. Up to 21 other properties may be acquired. Demolition was started on the first 22 homes last period and continues.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/43
# of Singlefamily Units	0	0/43

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / R3-DR-ACQ-B-E / R3-Strategic Buyout-EXTENDED

Grantee Activity Number: 2013-DR-ACQ-B-R3-01C-E

Activity Title: Village of Wheeling-Fox Point Trailer

Activity Category:

Relocation payments and assistance

Project Number:

R3-DR-ACQ-B-E

Projected Start Date:

07/01/2017

Benefit Type:

Direct (HouseHold)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

R3-Strategic Buyout-EXTENDED

Projected End Date:

04/30/2019

Completed Activity Actual End Date:

Responsible Organization:

Village of Wheeling

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2019

N/A

To Date

\$494,240.80

Total Budget

\$0.00

\$494,240.80

Total Obligated

\$0.00

\$494,240.80

Total Funds Drawdown

\$0.00

\$494,240.80



Program Funds Drawdown	\$0.00	\$494,240.80
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$494,240.80
Village of Wheeling	\$0.00	\$494,240.80
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Ancillary Activities

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
Village of Wheeling	Relocation payments and assistance	R3-DR-ACQ-B	2013-DR-ACQ-B-R3-01C	Village of Wheeling-Fox Point Trailer	General Account

Association Description:

Extension of activity across multiple funding rounds.

Activity Description:

Relocation for displaced tenants of the Fox Point mobile home park.

Location Description:

Village of Wheeling

Activity Progress Narrative:

Relocation for displaced tenants of the Fox Point mobile home park. This activity has been extended across multiple funding rounds.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / R3-DR-ADM / R3-Administration

Grantee Activity Number: 2013-DR-AD-R3

Activity Title: Administration



Activity Category:

Administration

Project Number:

R3-DR-ADM

Projected Start Date:

04/29/2016

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

R3-Administration

Projected End Date:

04/29/2018

Completed Activity Actual End Date:**Responsible Organization:**

Cook County Dept. of Planning & Dev.

Overall**Total Projected Budget from All Sources****Jul 1 thru Sep 30, 2019**

N/A

To Date

\$929,925.44

Total Budget

\$0.00

\$929,925.44

Total Obligated

\$0.00

\$929,925.44

Total Funds Drawdown

\$3,859.25

\$929,925.44

Program Funds Drawdown

\$3,859.25

\$929,925.44

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$3,859.25

\$1,311,770.24

Cook County Dept. of Planning & Dev.

\$3,859.25

\$1,311,770.24

Most Impacted and Distressed Expended

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

Administration of disaster recovery grant, oversight of subrecipients and oversight of contractor procured to assist with program implementation

Location Description:

Cook County IL

Activity Progress Narrative:

Administration of disaster recovery grant, oversight of subrecipients and oversight of contractors procured to assist with program implementation.

Accomplishments Performance Measures**No Accomplishments Performance Measures**

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / R3-DR-HCR / R3-Housing Construction and Rehabilitation

Grantee Activity Number:	2013-DR-HCR-R3-01
Activity Title:	Melrose Park Veteran's Village

Activity Category:

Affordable Rental Housing

Project Number:

R3-DR-HCR

Projected Start Date:

04/29/2016

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

R3-Housing Construction and Rehabilitation

Projected End Date:

04/29/2018

Completed Activity Actual End Date:

Responsible Organization:

Melrose Park Veteran Housing LP

Overall	Jul 1 thru Sep 30, 2019	To Date
Total Projected Budget from All Sources	N/A	\$25,241.19
Total Budget	\$0.00	\$25,241.19
Total Obligated	\$0.00	\$25,241.19
Total Funds Drawdown	\$0.00	\$25,241.19
Program Funds Drawdown	\$0.00	\$25,241.19
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$25,241.19
Cook County	\$0.00	\$0.00
Melrose Park Veteran Housing LP	\$0.00	\$25,241.19
Most Impacted and Distressed Expended	\$0.00	\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

Melrose Park Veterans Village is an affordable family development of 35 units in new 2- and 4-flats on various vacant, infill lots around Westlake Community Hospital. This development will have a preference for veterans and their families. This project will provide four 2 bedroom units; twenty seven 3 bedroom units and four 4 bedroom units.

Location Description:

Melrose Park, IL

Activity Progress Narrative:

Project is complete and fully leased. Project closeout and recordkeeping activities underway.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 2013-DR-HCR-R3-02

Activity Title: Ford Heights Coop

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

R3-DR-HCR

Projected Start Date:

03/29/2016

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

R3-Housing Construction and Rehabilitation

Projected End Date:

03/29/2018

Completed Activity Actual End Date:

Responsible Organization:

Ford Heights Cooperative

Overall	Jul 1 thru Sep 30, 2019	To Date
Total Projected Budget from All Sources	N/A	\$1,324,068.78
Total Budget	\$0.00	\$1,324,068.78
Total Obligated	\$0.00	\$1,324,068.78
Total Funds Drawdown	\$0.00	\$1,324,068.78
Program Funds Drawdown	\$0.00	\$1,324,068.78
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,324,068.78
Cook County	\$0.00	\$0.00
Ford Heights Cooperative	\$0.00	\$1,324,068.78
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The rehabilitation of 98 units and the reconstruction of two units within the single family housing cooperative, Ford Heights, Cooperative. Initially, there were 38 vacant units of housing, 36 of which will be rehabbed as replacement housing and 62 units of single family rehabs. Two units will be common and management spaces.

Location Description:

Ford Heights, IL

Activity Progress Narrative:

Project is under construction.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 2013-DR-HCR-R3-03
Activity Title: Parkview Apartments

Activity Category:
 Affordable Rental Housing

Project Number:
 R3-DR-HCR

Projected Start Date:
 04/29/2016

Benefit Type:
 Direct (HouseHold)

National Objective:
 Low/Mod

Activity Status:
 Under Way

Project Title:
 R3-Housing Construction and Rehabilitation

Projected End Date:
 04/28/2018

Completed Activity Actual End Date:

Responsible Organization:
 UP Development LLC

Overall	Jul 1 thru Sep 30, 2019	To Date
Total Projected Budget from All Sources	N/A	\$1,814,621.87
Total Budget	\$0.00	\$1,814,621.87
Total Obligated	\$0.00	\$1,814,621.87
Total Funds Drawdown	\$0.00	\$1,814,621.87
Program Funds Drawdown	\$0.00	\$1,814,621.87
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,808,683.43
Cook County	\$0.00	\$1,808,683.43
UP Development LLC	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Parkview will be a 45 unit, new construction apartment building in downtown Arlington heights,IL that will serve a mix on individuals and families of all income ranges. There will be one, two, three bedroom apartments. The building will include two floors of indoor parking and five floors of residential partments, including one, two and three bedroom units. The project will feature onsite space for property management and bike storage. The land beneath the building will be owned by kenneth Young Center anbd will be leased to Parkview apartments.

Location Description:

Arlington Heights,IL

Activity Progress Narrative:

Project is under construction.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 2013-DR-HCR-R3-04

Activity Title: Bed's Plus

Activity Category:

Affordable Rental Housing

Project Number:

R3-DR-HCR

Projected Start Date:

04/29/2016

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

R3-Housing Construction and Rehabilitation

Projected End Date:

04/29/2018

Completed Activity Actual End Date:

Responsible Organization:

BEDS Plus Care, Inc.

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2019

N/A

To Date

\$687,434.53

Total Budget

\$0.00

\$687,434.53

Total Obligated

\$0.00

\$687,434.53

Total Funds Drawdown

\$0.00

\$687,434.53

Program Funds Drawdown

\$0.00

\$687,434.53

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$435,084.71

BEDS Plus Care, Inc.

\$0.00

\$435,084.71

Most Impacted and Distressed Expended

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

New construction of one, three-story building and related improvements. The building will have offices on the first floor for social services and similar activities. The second and third floors will contain 20 units of permanent supportive housing for individual households in studios and one bedroom units. All 20 units will serve households at or below 60% area of median income. the project will be using Davis Bacon wages and Section 3 workers where applicable.

Location Description:

9601 W Ogden, La Grange, IL

Activity Progress Narrative:

Project is under construction.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	2013-DR-HCR-R3-05
Activity Title:	Freedom's Path 2

Activity Category:

Affordable Rental Housing

Project Number:

R3-DR-HCR

Projected Start Date:

04/29/2017

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

R3-Housing Construction and Rehabilitation

Projected End Date:

12/31/2018

Completed Activity Actual End Date:

Responsible Organization:

Communities for Veterans Development LLC

Overall	Jul 1 thru Sep 30, 2019	To Date
Total Projected Budget from All Sources	N/A	\$717,442.00
Total Budget	\$0.00	\$717,442.00
Total Obligated	\$0.00	\$717,442.00
Total Funds Drawdown	\$0.00	\$717,442.00
Program Funds Drawdown	\$0.00	\$717,442.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$717,442.00
Communities for Veterans Development LLC	\$0.00	\$717,442.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This project will build 52 units of permanent supportive housing for families on the campus of the Edward J Hines VA Hospital in Hines, IL. This is the second phase of this project. The first phase housed singles in studios and one bedrooms.

Location Description:

Hines, IL

Activity Progress Narrative:

First phase of project housed singles in studios and one bedrooms. Second phase of project underway.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / R3-DR-HCR-E / R3-Housing Construction and Rehabilitation-

Grantee Activity Number: 2013-DR-HCR-R3-02B-E

Activity Title: Ford Heights Coop Relocation

Activity Category:

Relocation payments and assistance

Project Number:

R3-DR-HCR-E

Projected Start Date:

01/01/2018

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

R3-Housing Construction and Rehabilitation-

Projected End Date:

09/30/2022

Completed Activity Actual End Date:

Responsible Organization:

Ford Heights Cooperative

Overall	Jul 1 thru Sep 30, 2019	To Date
Total Projected Budget from All Sources	N/A	\$288,972.10
Total Budget	\$0.00	\$288,972.10
Total Obligated	\$0.00	\$288,972.10
Total Funds Drawdown	\$0.00	\$288,972.10
Program Funds Drawdown	\$0.00	\$288,972.10
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$22,090.40
Cook County	\$0.00	\$0.00
Ford Heights Cooperative	\$0.00	\$22,090.40
Most Impacted and Distressed Expended	\$0.00	\$0.00



Match Contributed

\$0.00

\$0.00

Activity Description:

Temporary relocation for households being rehabilitated

Location Description:

Ford Heights IL

Activity Progress Narrative:

Project is under construction. An extension for this activity was approved by HUD.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 2013-DR-HCR-R3-02E

Activity Title: Ford Heights Coop Rehab

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

R3-DR-HCR-E

Projected Start Date:

03/29/2016

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

R3-Housing Construction and Rehabilitation-

Projected End Date:

09/30/2022

Completed Activity Actual End Date:

Responsible Organization:

Ford Heights Cooperative

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2019

N/A

To Date

\$717,578.35

Total Budget

\$0.00

\$717,578.35

Total Obligated

\$0.00

\$717,578.35

Total Funds Drawdown

\$0.00

\$717,578.35

Program Funds Drawdown

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$717,578.35

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$717,578.35

Ford Heights Cooperative

\$0.00

\$717,578.35

Most Impacted and Distressed Expended

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

The rehabilitation of 98 units and the reconstruction of two units within the singlefamily housing cooperative, Ford Heights, Cooperative. Initially, there were 38 vacant units of housing, 36 of which will be rehabbed as replacement housing and 62 units of singlefamily rehabs. Two units will be common and management spaces.

Location Description:

Ford Heights, IL

Activity Progress Narrative:

Project is under construction. An extension for this activity was approved by HUD.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 2013-DR-HCR-R3-05-E

Activity Title: Freedom's Path 2

Activity Category:

Affordable Rental Housing

Project Number:

R3-DR-HCR-E

Projected Start Date:

04/29/2017

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

R3-Housing Construction and Rehabilitation-

Projected End Date:

09/30/2022

Completed Activity Actual End Date:

Responsible Organization:

Communities for Veterans Development LLC

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2019

N/A

To Date

\$1,332,558.00

Total Budget

\$0.00

\$1,332,558.00

Total Obligated

\$0.00

\$1,332,558.00

Total Funds Drawdown

\$215,639.00

\$215,639.00

Program Funds Drawdown

\$215,639.00

\$215,639.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$215,639.00

\$215,639.00

Communities for Veterans Development LLC

\$215,639.00

\$215,639.00

Most Impacted and Distressed Expended

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

This project will build 52 units of permanent supportive housing for families on the campus of the Edward J Hines VA Hospital in Hines, IL. This is the second phase of this project. The first phase housed singles in studios and one bedrooms.

Location Description:

Hines, IL

Activity Progress Narrative:

In the final leasing stages of tenant rental, verification and final project closeout.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / R3-DR-IN / R3-Infrastructure

Grantee Activity Number: 2013-DR-IN-R3-02

Activity Title: Sewer Relief Project -Riverdale

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

R3-DR-IN

Projected Start Date:

07/14/2016

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

R3-Infrastructure

Projected End Date:

04/30/2018

Completed Activity Actual End Date:

Responsible Organization:

Village of Riverdale

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2019

N/A

To Date

\$7,545,661.72

Total Budget

\$0.00

\$7,545,661.72

Total Obligated

\$0.00

\$7,545,661.72

Total Funds Drawdown

\$0.00

\$7,545,661.72

Program Funds Drawdown

\$0.00

\$7,545,661.72

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$7,545,661.72

 Village of Riverdale

\$0.00

\$7,545,661.72

Most Impacted and Distressed Expended

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

Construction of storm sewer relief system to include installation of precast concrete manholes, catch basins, inlets, 15,300 feet of sewer pipe, 17,000 square yards of pavement patching, removal/replacement of 1,615 feet of curbs and 550 square yards of landscape restoration. This relief system will channel stormwater away from the undersized combined sewer systems and into the Little Calumet River.

Location Description:

Village of Riverdale

Activity Progress Narrative:

The construction contractor was selected in May 2017. Construction is now complete and closeout and recordkeeping activities are underway.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	2013-DR-IN-R3-03
Activity Title:	Loyola University Hospital Flood Relief

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

R3-DR-IN

Project Title:

R3-Infrastructure

Projected Start Date:

09/14/2016

Projected End Date:

04/30/2018

Benefit Type:

Area ()

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

Loyola University Chicago

Overall	Jul 1 thru Sep 30, 2019	To Date
Total Projected Budget from All Sources	N/A	\$1,150,000.00
Total Budget	\$0.00	\$1,150,000.00
Total Obligated	\$0.00	\$1,150,000.00
Total Funds Drawdown	\$0.00	\$1,150,000.00
Program Funds Drawdown	\$0.00	\$1,150,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,150,000.00
Loyola University Chicago	\$0.00	\$1,150,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project will include the installation of two (2) stormwater detention vaults and a 36" relief sewer along the east end of the medical center campus. The infrastructure will be located within a new easement between First Avenue and the campus's surface parking lots. The new stormwater infrastructure will outlet to an existing 36" outfall to the Des Plaines River.

Location Description:

Loyola University Medical Center - 2160 S. First Ave, Maywood, IL 60153

Activity Progress Narrative:

Procurement for the construction contractor was completed in August. Construction began on September 20, 2017. Construction is progressing and expected to be complete in 2018.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / R3-DR-SFR / R3-Rehabilitation/Remediation

Grantee Activity Number: 2013-DR-SFR-R3-01

Activity Title: Residential Resilience NWHP

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

R3-DR-SFR

Projected Start Date:

01/13/2015

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

R3-Rehabilitation/Remediation

Projected End Date:

07/01/2019

Completed Activity Actual End Date:

Responsible Organization:

North West Housing Partnership

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2019

N/A

To Date

\$73,925.53

Total Budget

\$0.00

\$73,925.53

Total Obligated

\$0.00

\$73,925.53

Total Funds Drawdown

\$0.00

\$73,925.53

Program Funds Drawdown

\$0.00

\$73,925.53

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$22,861.81

 North West Housing Partnership

\$0.00

\$22,861.81

Most Impacted and Distressed Expended

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00



Activity Description:

This program will provide up to \$25,000 in the form of a forgivable loan to existing home owners whose homes were impacted by the 2013 flooding. The funding will be used to make repairs that remain unresolved from the floods and to construct mitigation measures to lessen the occurrence and severity of future flooding.

Location Description:

Suburban Cook County, outside of the Chicago city limits

Activity Progress Narrative:

The subrecipient continues to review applications, determine eligibility, calculation duplication of benefits, determine unmet needs and scope of work of improvements, preparing contract documents and move homes into construction. Several homes are now complete. An extension for this activity was approved by HUD.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / R3-DR-SFR-E / R3-Rehabilitation/Remediation-EXTENDED

Grantee Activity Number: 2013-DR-SFR-R3-02-E

Activity Title: Residential Resilience NHS

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

R3-DR-SFR-E

Project Title:

R3-Rehabilitation/Remediation-EXTENDED

Projected Start Date:

07/01/2017

Projected End Date:

09/30/2022

Benefit Type:

Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Neighborhood Housing Services

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2019

N/A

To Date

\$500,000.00



Total Budget	\$0.00	\$500,000.00
Total Obligated	\$0.00	\$500,000.00
Total Funds Drawdown	\$0.00	\$500,000.00
Program Funds Drawdown	\$0.00	\$500,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$500,000.00
Neighborhood Housing Services	\$0.00	\$500,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This program will provide up to \$25,000 in the form of a forgivable loan to existing home owners whose homes were impacted by the 2013 flooding. The funding will be used to make repairs that remain unresolved from the floods and to construct mitigation measures to lessen the occurrence and severity of future flooding.

Location Description:

Suburban Cook County, outside of the Chicago city limits

Activity Progress Narrative:

The subrecipient continues to review applications, determine eligibility, calculation duplication of benefits, determine unmet needs and scope of work of improvements, preparing contract documents and move homes into construction. Several homes are now complete. An extension for this activity was approved by HUD.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / R4-DR-ACQ-B / R4-Strategic Buyout

Grantee Activity Number:	2013-DR-ACQ-B-R4-04
Activity Title:	Wheeling Township FMA Buyout Match

Activity Category:
Acquisition - buyout of residential properties

Project Number:
R4-DR-ACQ-B

Projected Start Date:

Activity Status:
Under Way

Project Title:
R4-Strategic Buyout

Projected End Date:

09/01/2017

Benefit Type:

Direct (HouseHold)

National Objective:

Urgent Need

09/01/2019

Completed Activity Actual End Date:

Responsible Organization:

Cook County

Overall	Jul 1 thru Sep 30, 2019	To Date
Total Projected Budget from All Sources	N/A	\$97,828.08
Total Budget	\$0.00	\$97,828.08
Total Obligated	\$0.00	\$97,828.08
Total Funds Drawdown	\$0.00	\$97,828.08
Program Funds Drawdown	\$0.00	\$97,828.08
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$97,828.08
Cook County	\$0.00	\$97,828.08
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

In cooperation with the Cook County Department of Homeland Security and Emergency Management, this funding is providing 25 percent match to two properties being purchased under a FEMA Flood Mitigation Assistance Program FMAP grant. The FMAP grant is also providing 100 percent funding to purchase one other single family property. All are flood prone properties that will be demolished and the land cleared and maintained as open space in perpetuity under deed restrictions.

Location Description:

Unincorporated Wheeling Township, properties have a Mount Prospect IL address

Activity Progress Narrative:

Work was initiated by collecting homeowner information, completing inspections and conducting appraisals.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.



Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 2013-DR-ACQ-B-R4-05

Activity Title: Foxpoint

Activity Category:

Acquisition - buyout of residential properties

Project Number:

R4-DR-ACQ-B

Projected Start Date:

06/30/2019

Benefit Type:

()

National Objective:

Low/Mod

Activity Status:

Planned

Project Title:

R4-Strategic Buyout

Projected End Date:

09/30/2022

Completed Activity Actual End Date:

Responsible Organization:

Cook County

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2019

N/A

To Date

\$370,765.99

Total Budget

\$0.00

\$370,765.99

Total Obligated

\$0.00

\$370,765.99

Total Funds Drawdown

\$0.00

\$370,765.99

Program Funds Drawdown

\$0.00

\$370,765.99

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$370,765.99

Cook County

\$0.00

\$370,765.99

Most Impacted and Distressed Expended

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

Location Description:

Village of Wheeling, IL

Activity Progress Narrative:

Work was initiated by collecting homeowner information, completing inspections and conducting appraisals.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	2013-DR-ACQ-B-R4-PD
Activity Title:	CDM Smith Program Delivery

Activity Category:

Acquisition - buyout of residential properties

Project Number:

R4-DR-ACQ-B

Projected Start Date:

06/30/2016

Benefit Type:

()

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

R4-Strategic Buyout

Projected End Date:

09/30/2019

Completed Activity Actual End Date:

Responsible Organization:

Cook County Dept. of Planning & Dev.

Overall	Jul 1 thru Sep 30, 2019	To Date
Total Projected Budget from All Sources	N/A	\$146,824.00
Total Budget	\$0.00	\$146,824.00
Total Obligated	\$0.00	\$146,824.00
Total Funds Drawdown	\$0.00	\$146,824.00
Program Funds Drawdown	\$0.00	\$146,824.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$807,688.00
Cook County Dept. of Planning & Dev.	\$0.00	\$807,688.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds directly related to implementing the Strategic Acquisition Program.

Location Description:

Cook County IL

Activity Progress Narrative:

Work continues with assisting the county and subrecipients in project implementation activities including technical assistance, duplication of benefits, eligibility reviews, offers, payment requests, closing documents, etc.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / R4-DR-ACQ-B-E / R4-Strategic Buyout-EXTENDED

Grantee Activity Number: 2013-DR-ACQ-B-R4-04-E
Activity Title: Wheeling Township FMA Buyout Match-EXTENDED

Activity Category:

Acquisition - buyout of residential properties

Project Number:

R4-DR-ACQ-B-E

Projected Start Date:

07/01/2019

Benefit Type:

Direct (HouseHold)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

R4-Strategic Buyout-EXTENDED

Projected End Date:

09/30/2022

Completed Activity Actual End Date:

Responsible Organization:

Cook County

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2019

To Date

Total Budget

N/A

\$91,589.45

Total Obligated

\$0.00

\$91,589.45

Total Funds Drawdown

\$91,589.45

\$91,589.45

Program Funds Drawdown

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$0.00

 Cook County

\$0.00

\$0.00

Most Impacted and Distressed Expended

\$0.00

\$0.00



Match Contributed

\$0.00

\$0.00

Activity Description:

In cooperation with the Cook County Department of Homeland Security and Emergency Management, this funding is providing 25 percent match to two properties being purchased under a FEMA Flood Mitigation Assistance Program FMAP grant. The FMAP grant is also providing 100 percent funding to purchase one other single family property. All are flood prone properties that will be demolished and the land cleared and maintained as open space in perpetuity under deed restrictions.

Location Description:

Unincorporated Wheeling Township, properties have a Mount Prospect IL address

Activity Progress Narrative:

Buyout efforts were initiated by CCLBA conducting appraisals, collecting homeowner information, and completing inspections. The buyout has been completed for all 8 properties in the project scope (3 from Wheeling Twsp and 5 from Leyden Twsp).

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 2013-DR-ACQ-B-R4-05-E

Activity Title: Foxpoint-EXTENDED

Activity Category:

Acquisition - buyout of residential properties

Project Number:

R4-DR-ACQ-B-E

Projected Start Date:

07/01/2019

Benefit Type:

()

National Objective:

Low/Mod

Activity Status:

Planned

Project Title:

R4-Strategic Buyout-EXTENDED

Projected End Date:

09/30/2022

Completed Activity Actual End Date:

Responsible Organization:

Cook County

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2019

N/A

To Date

\$210,695.24

Total Budget

\$210,695.24

\$210,695.24

Total Obligated

\$210,695.24

\$210,695.24

Total Funds Drawdown

\$0.00

\$0.00

Program Funds Drawdown

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$0.00

Cook County

\$0.00

\$0.00

Most Impacted and Distressed Expended

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

Location Description:

Village of Wheeling, IL

Activity Progress Narrative:

Demolition of the 42 mobile home units was completed in the 2nd quarter reseeded with the permission from IL SHPO and ACHP.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	2013-DR-ACQ-B-R4-PD-E
Activity Title:	CDM Smith Program Delivery-EXTENDED

Activity Category:

Acquisition - buyout of residential properties

Project Number:

R4-DR-ACQ-B-E

Projected Start Date:

07/01/2019

Benefit Type:

()

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

R4-Strategic Buyout-EXTENDED

Projected End Date:

09/30/2022

Completed Activity Actual End Date:

Responsible Organization:

Cook County Dept. of Planning & Dev.

Overall	Jul 1 thru Sep 30, 2019	To Date
Total Projected Budget from All Sources	N/A	\$513,752.00
Total Budget	\$0.00	\$513,752.00
Total Obligated	\$513,752.00	\$513,752.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Cook County Dept. of Planning & Dev.	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds directly related to implementing the Strategic Buyout Program.

Location Description:

Cook County, IL

Activity Progress Narrative:

Work continues with assisting the county and subrecipients in project implementation activities primarily consisting of contractor compliance on four projects under construction

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / R4-DR-AD / R4-Administration

Grantee Activity Number: 2013-DR-AD-R4

Activity Title: Administration

Activity Category:

Administration

Project Number:

R4-DR-AD

Projected Start Date:

06/30/2017

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

R4-Administration

Projected End Date:

06/30/2019

Completed Activity Actual End Date:

Responsible Organization:

Cook County Dept. of Planning & Dev.

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2019

N/A

To Date

\$131,788.67

Total Budget

\$0.00

\$131,788.67

Total Obligated

\$0.00

\$131,788.67

Total Funds Drawdown

(\$3,859.25)

\$119,852.97

Program Funds Drawdown

(\$3,859.25)

\$119,852.97

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

(\$3,859.25)

\$119,852.97

 Cook County Dept. of Planning & Dev.

(\$3,859.25)

\$119,852.97

Most Impacted and Distressed Expended

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

Administration of disaster recovery grant, oversight of subrecipients and oversight of contractor procured to assist with program implementation

Location Description:

Cook County IL

Activity Progress Narrative:

Administration of disaster recovery grant, oversight of subrecipients and oversight of contractors procured to assist with program implementation.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / R4-DR-AD-E / R4-Administration-EXTENDED

Grantee Activity Number: 2013-DR-AD-R4-E
Activity Title: Administration-EXTENDED

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

R4-DR-AD-E

Project Title:

R4-Administration-EXTENDED

Projected Start Date:

07/01/2019

Projected End Date:

09/30/2022

Benefit Type:

()

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

Cook County Dept. of Planning & Dev.

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2019

N/A

To Date

\$1,353,523.49

Total Budget

\$0.00

\$1,353,523.49



Total Obligated	\$1,353,523.49	\$1,353,523.49
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Cook County Dept. of Planning & Dev.	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Administration of disaster recovery grant, oversight of subrecipients and oversight of contractor procured to assist with program implementation

Location Description:

Cook County, IL

Activity Progress Narrative:

Administration of disaster recovery grant, oversight of subrecipients and oversight of contractors procured to assist with program implementation.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	2013-DR-ADCDM-R4-E
Activity Title:	CDM Smith Administration-EXTENDED

Activity Category:

Administration

Project Number:

R4-DR-AD-E

Projected Start Date:

07/01/2019

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

R4-Administration-EXTENDED

Projected End Date:

09/30/2022

Completed Activity Actual End Date:

Responsible Organization:

Cook County Dept. of Planning & Dev.

Overall	Jul 1 thru Sep 30, 2019	To Date
Total Projected Budget from All Sources	N/A	\$350,950.40
Total Budget	\$0.00	\$350,950.40
Total Obligated	\$350,950.40	\$350,950.40
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Cook County Dept. of Planning & Dev.	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

CDM Smith Administration cost for CDBG-DR Technical Assistance contract.

Location Description:

Activity Progress Narrative:

Contractor assistance to help administer the grant including policies and procedures, action plan amendments, financial tracking, monitoring and compliance, DRGR updates and reports, HUD monitoring support, extension requests, financial projections, etc.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / R4-DR-HCR / R4-Housing Construction and Rehabilitation

Grantee Activity Number: 2013-DR-HCR-R4-01

Activity Title: Summit

Activity Category:

Construction of new housing

Project Number:

R4-DR-HCR

Projected Start Date:

04/29/2016

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Program Income Account:

Summit

Activity Status:

Under Way

Project Title:

R4-Housing Construction and Rehabilitation

Projected End Date:

06/30/2019

Completed Activity Actual End Date:

Responsible Organization:

Presidio Capital LLC.

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2019

To Date

Total Budget

N/A

\$408,513.65

Total Obligated

\$0.00

\$408,513.65

Total Funds Drawdown

\$0.00

\$408,513.65

Program Funds Drawdown

\$0.00

\$396,364.63

Program Income Drawdown

\$0.00

\$12,149.02

Program Income Received

\$0.00

\$12,149.02

Total Funds Expended

\$0.00

\$312,121.55

Cook County

\$0.00

\$0.00

Presidio Capital LLC.

\$0.00

\$312,121.55

Most Impacted and Distressed Expended

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

Construction of 18 new housing units to provide affordable housing options for households in the Summit area; an area identified as having a lack of affordable housing via a market study.

Location Description:

Summit, IL

Activity Progress Narrative:

Units are currently being sold to qualifying buyers. Program Income received on this activity for the eight homes that were sold, one this period.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 2013-DR-HCR-R4-02

Activity Title: Ford Heights Coop

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

R4-DR-HCR

Project Title:

R4-Housing Construction and Rehabilitation

Projected Start Date:

06/30/2017

Projected End Date:

06/30/2019

Benefit Type:

Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Ford Heights Cooperative

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2019

To Date

N/A

\$2,829,561.65

Total Budget

\$0.00

\$2,829,561.65

Total Obligated

\$0.00

\$2,829,561.65

Total Funds Drawdown

\$0.00

\$2,829,561.65

Program Funds Drawdown

\$0.00

\$2,829,561.65

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$2,829,561.65

Cook County Dept. of Planning & Dev.

\$0.00

\$0.00

Ford Heights Cooperative

\$0.00

\$2,829,561.65

Most Impacted and Distressed Expended

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Ancillary Activities

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
Ford Heights Cooperative	Relocation payments and assistance	R3-DR-HCR-E	2013-DR-HCR-R3-02B-E	Ford Heights Coop Relocation	General Account
Ford Heights Cooperative	Rehabilitation/reconstruction of residential structures	R3-DR-HCR-E	2013-DR-HCR-R3-02E	Ford Heights Coop Rehab	General Account

Activity Description:

The rehabilitation of 98 units and the reconstruction of two units within the single family housing cooperative, Ford Heights, Cooperative. Initially, there were 38 vacant units of housing, 36 of which will be rehabbed as replacement housing and 62 units of single family rehabs. Two units will be common and management spaces.

Location Description:

Ford Heights IL

Activity Progress Narrative:



Project is under construction.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 2013-DR-HCR-R4-04
Activity Title: Phil Haven Development

Activity Category:
 Affordable Rental Housing

Project Number:
 R4-DR-HCR

Projected Start Date:
 04/30/2017

Benefit Type:
 Direct (Household)

National Objective:
 Low/Mod

Activity Status:
 Under Way

Project Title:
 R4-Housing Construction and Rehabilitation

Projected End Date:
 06/30/2019

Completed Activity Actual End Date:

Responsible Organization:
 Daveri Development Group LLC

Overall	Jul 1 thru Sep 30, 2019	To Date
Total Projected Budget from All Sources	N/A	\$17,399.81
Total Budget	\$0.00	\$17,399.81
Total Obligated	\$0.00	\$17,399.81
Total Funds Drawdown	\$0.00	\$17,399.81
Program Funds Drawdown	\$0.00	\$17,399.81
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$17,399.81
Daveri Development Group LLC	\$0.00	\$17,399.81
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The Phil Haven development will create 50 new construction supportive housing units in Wheeling, IL. Studies have shown that the area is in desperate need of supportive units and the building will be built using new resilient measures. There will be cisterns built into the project to hold run off rain water and the units will be built on higher ground, to assure that residents can withstand future flooding and other hazards.

Location Description:

Wheeling, IL

Activity Progress Narrative:

Project is under construction.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	2013-DR-HCR-R4-PD
Activity Title:	CDM Smith Program Delivery

Activity Category:
Affordable Rental Housing

Project Number:
R4-DR-HCR

Projected Start Date:
06/30/2016

Benefit Type:
Direct (HouseHold)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
R4-Housing Construction and Rehabilitation

Projected End Date:
09/30/2019

Completed Activity Actual End Date:

Responsible Organization:
Cook County Dept. of Planning & Dev.

Overall	Jul 1 thru Sep 30, 2019	To Date
Total Projected Budget from All Sources	N/A	\$290,585.60
Total Budget	\$0.00	\$290,585.60
Total Obligated	\$0.00	\$290,585.60
Total Funds Drawdown	\$0.00	\$290,585.60
Program Funds Drawdown	\$0.00	\$290,585.60
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$37,497.60
Cook County	\$0.00	\$31,360.00
Cook County Dept. of Planning & Dev.	\$0.00	\$6,137.60
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds directly related to implementing the Replacement Housing Program.

Location Description:

Activity Progress Narrative:

Work continues with assisting the county and subrecipients in project implementation activities primarily consisting of contractor compliance on four projects under construction

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / R4-DR-HCR-E / R4-Housing Construction and Rehabilitation-

Grantee Activity Number: 2013-DR-HCR-R4-01-E

Activity Title: Summit-EXTENDED

Activity Category:

Construction of new housing

Project Number:

R4-DR-HCR-E

Projected Start Date:

07/01/2019

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Program Income Account:

Summit

Activity Status:

Under Way

Project Title:

R4-Housing Construction and Rehabilitation-

Projected End Date:

09/30/2022

Completed Activity Actual End Date:

Responsible Organization:

Presidio Capital LLC.

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2019

To Date

Total Budget

N/A

\$96,187.03

Total Obligated

\$0.00

\$96,187.03

Total Funds Drawdown

\$96,187.03

\$96,187.03

Program Funds Drawdown

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$0.00

Cook County

\$0.00

\$0.00

Presidio Capital LLC.

\$0.00

\$0.00

Most Impacted and Distressed Expended

\$0.00

\$0.00



Match Contributed

\$0.00

\$0.00

Activity Description:

Construction of 18 new housing units to provide affordable housing options for households in the Summit area; an area identified as having a lack of affordable housing via a market study.

Location Description:

Summit, IL

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	2013-DR-HCR-R4-02-E
Activity Title:	Ford Heights Coop-EXTENDED

Activity Category:
Rehabilitation/reconstruction of residential structures

Project Number:
R4-DR-HCR-E

Projected Start Date:
07/01/2019

Benefit Type:
Direct (HouseHold)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
R4-Housing Construction and Rehabilitation-

Projected End Date:
09/30/2022

Completed Activity Actual End Date:

Responsible Organization:
Cook County Dept. of Planning & Dev.

Overall	Jul 1 thru Sep 30, 2019	To Date
Total Projected Budget from All Sources	N/A	\$2,505,361.84
Total Budget	\$0.00	\$2,505,361.84
Total Obligated	\$2,505,361.84	\$2,505,361.84
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Cook County Dept. of Planning & Dev.	\$0.00	\$0.00
Ford Heights Cooperative	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The rehabilitation of 98 units and the reconstruction of two units within the single family housing cooperative, Ford Heights, Cooperative. Initially, there were 38 vacant units of housing, 36 of which will be rehabbed as replacement housing and 62 units of single family rehabs. Two units will be common and management spaces.

Location Description:

Fords Heights, IL

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	2013-DR-HCR-R4-04-E
Activity Title:	Phil Haven Development-EXTENDED

Activity Category:
Affordable Rental Housing

Project Number:
R4-DR-HCR-E

Projected Start Date:
07/01/2019

Benefit Type:
Direct (HouseHold)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
R4-Housing Construction and Rehabilitation-

Projected End Date:
09/30/2022

Completed Activity Actual End Date:

Responsible Organization:
Daveri Development Group LLC

Overall	Jul 1 thru Sep 30, 2019	To Date
Total Projected Budget from All Sources	N/A	\$0.19
Total Budget	\$0.00	\$0.19
Total Obligated	\$0.19	\$0.19
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Daveri Development Group LLC	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The Phil Haven development will create 50 new construction supportive housing units in Wheeling, IL. Studies have shown that the area is in desperate need of supportive units and the building will be built using new resilient measures. There will be cisterns built into the project to hold run off rain water and the units will be built on higher ground, to assure that residents can withstand future flooding and other hazards.

Location Description:

Wheeling, IL

Activity Progress Narrative:

Project is under construction.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	2013-DR-HCR-R4-PD-E
Activity Title:	CDM Smith Program Delivery-EXTENDED

Activity Category:
Affordable Rental Housing

Project Number:
R4-DR-HCR-E

Projected Start Date:
07/01/2019

Benefit Type:
Direct (HouseHold)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
R4-Housing Construction and Rehabilitation-

Projected End Date:
09/30/2022

Completed Activity Actual End Date:

Responsible Organization:
Cook County Dept. of Planning & Dev.

Overall	Jul 1 thru Sep 30, 2019	To Date
Total Projected Budget from All Sources	N/A	\$335,040.00
Total Budget	\$0.00	\$335,040.00
Total Obligated	\$335,040.00	\$335,040.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Cook County Dept. of Planning & Dev.	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds directly related to implementing the Housing Construction and Rehabilitation Program.

Location Description:

Cook County, IL

Activity Progress Narrative:

Work continues with assisting the county and subrecipients in project implementation activities primarily consisting of contractor compliance on four projects under construction

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / R4-DR-IN / R4-Infrastructure

Grantee Activity Number: 2013-DR-IN-R4-03

Activity Title: Unincorporated Barrington Township

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Planned

Project Number:

R4-DR-IN

Project Title:

R4-Infrastructure

Projected Start Date:

06/30/2019

Projected End Date:

09/30/2022

Benefit Type:

()

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

Cook County

Overall	Jul 1 thru Sep 30, 2019	To Date
Total Projected Budget from All Sources	N/A	\$103,493.16
Total Budget	\$0.00	\$103,493.16
Total Obligated	\$0.00	\$103,493.16
Total Funds Drawdown	\$0.00	\$103,493.16
Program Funds Drawdown	\$0.00	\$103,493.16
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$103,493.16
Cook County	\$0.00	\$103,493.16
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00



Activity Description:

The project will pay for infrastructure improvements to reduce repetitive nuisance flooding in the College Streets Subdivision. The area floods annually creating unsafe environmental conditions and limiting access transportation and emergency vehicles. Estimated support for 1000 feet of pipe replacement/upgrades, with improved catch basins, excavated vegetated channel for infiltration and stormwater infiltration. The project incorporates flood relief concepts using larger diameter pipes and larger excavated ditches along with water quality upgrades through placement of native vegetation in the township right-of-way. The flooding is anticipated to be reduced as a result.

Location Description:

Unincorporated Barrington Township, intersection of Princeton Ave. and Division Street. East of Route 59, south of Hillside, north of Dundee Ave.

Activity Progress Narrative:

Procurement for the construction contractor was completed in August. Construction began on September 20, 2017. Construction is progressing and expected to be complete in 2018.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	2013-DR-IN-R4-04
Activity Title:	Berkeley Stormwater Flood Control

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

R4-DR-IN

Projected Start Date:

07/01/2017

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

R4-Infrastructure

Projected End Date:

04/30/2018

Completed Activity Actual End Date:

Responsible Organization:

Village of Berkeley

Overall	Jul 1 thru Sep 30, 2019	To Date
Total Projected Budget from All Sources	N/A	\$1,957,622.00
Total Budget	\$0.00	\$1,957,622.00
Total Obligated	\$0.00	\$1,957,622.00
Total Funds Drawdown	\$0.00	\$1,957,622.00
Program Funds Drawdown	\$0.00	\$1,957,622.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,957,622.00
Village of Berkeley	\$0.00	\$1,957,622.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The Berkeley Storm Sewers and Basin Project addresses flooding in the area of the Village north of St. Charles Road, and involves new storm sewers and expansion of an existing storm water basin. The village is responsible for design, construction, maintenance, and operations of the planned improvements. The proposed detention basin improvements will provide an additional 34.6 acre-feet of storm water storage. Detailed engineering analysis has demonstrated that the proposed flood control project will directly benefit approximately 40% of the households or nearly 800 homes and businesses within the Village of Berkeley.

Location Description:

Village of Berkeley

Activity Progress Narrative:

Awaiting tribal consultation response.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	2013-DR-IN-R4-14
Activity Title:	Loyola University Hospital Flood Relief

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

R4-DR-IN

Projected Start Date:

09/14/2016

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

R4-Infrastructure

Projected End Date:

04/30/2018

Completed Activity Actual End Date:

Responsible Organization:

Loyola University Chicago

Overall	Jul 1 thru Sep 30, 2019	To Date
Total Projected Budget from All Sources	N/A	\$532,574.80
Total Budget	\$0.00	\$532,574.80
Total Obligated	\$0.00	\$532,574.80
Total Funds Drawdown	\$0.00	\$261,383.04
Program Funds Drawdown	\$0.00	\$261,383.04
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$261,383.04
Loyola University Chicago	\$0.00	\$261,383.04
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project will include the installation of two (2) stormwater detention vaults and a 36" relief sewer along the east end of the medical center campus. The infrastructure will be located within a new easement between First Avenue and the campus's surface parking lots. The new stormwater infrastructure will outlet to an existing 36" outfall to the Des Plaines River.

Location Description:

Loyola University Medical Center - 2160 S. First Ave, Maywood, IL 60153

Activity Progress Narrative:

Procurement for the construction contractor was completed in August. Construction began on September 20, 2017. Construction is progressing and expected to be complete in 2018.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	2013-DR-IN-R4-PD
Activity Title:	CDM Smith Program Delivery

Activity Category:

Construction/reconstruction of streets

Project Number:

R4-DR-IN

Projected Start Date:

06/30/2016

Benefit Type:

()

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

R4-Infrastructure

Projected End Date:

09/30/2019

Completed Activity Actual End Date:

Responsible Organization:

Cook County Dept. of Planning & Dev.

Overall	Jul 1 thru Sep 30, 2019	To Date
Total Projected Budget from All Sources	N/A	\$148,864.00
Total Budget	\$0.00	\$148,864.00
Total Obligated	\$0.00	\$148,864.00
Total Funds Drawdown	\$0.00	\$148,864.00
Program Funds Drawdown	\$0.00	\$148,864.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$68,224.00
Cook County Dept. of Planning & Dev.	\$0.00	\$68,224.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds directly related to implementing the Infrastructure Program.

Location Description:

Cook Co IL

Activity Progress Narrative:

Work continues with assisting the county and subrecipients in project implementation activities including technical assistance, eligibility reviews, subrecipient agreements, deliverable guidance and review, payment request and reports reviews, etc.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / R4-DR-IN-E / R4-Infrastructure-EXTENDED

Grantee Activity Number: 2013-DR-IN-R4-01-E

Activity Title: 156th Street-EXTENDED

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

R4-DR-IN-E

Projected Start Date:

06/30/2019

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Planned

Project Title:

R4-Infrastructure-EXTENDED

Projected End Date:

09/30/2022

Completed Activity Actual End Date:

Responsible Organization:

Cook County

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2019

To Date

Total Budget

N/A

\$23,153.45

Total Obligated

\$0.00

\$23,153.45

Total Funds Drawdown

\$0.00

\$0.00

Program Funds Drawdown

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$0.00

Cook County

\$0.00

\$0.00

Most Impacted and Distressed Expended

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

Location Description:

Cook County, IL

Activity Progress Narrative:

Procurement for the construction contractor was completed in August. Construction began on September 20, 2017. Construction is progressing and expected to be complete in 2018.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	2013-DR-IN-R4-02-E
Activity Title:	Riverdale Sewer Relief Project-EXTENDED

Activity Category:
Construction/reconstruction of water/sewer lines or systems

Project Number:
R4-DR-IN-E

Projected Start Date:
06/30/2019

Benefit Type:
()

National Objective:
Urgent Need

Activity Status:
Planned

Project Title:
R4-Infrastructure-EXTENDED

Projected End Date:
09/30/2022

Completed Activity Actual End Date:

Responsible Organization:
Cook County

Overall	Jul 1 thru Sep 30, 2019	To Date
Total Projected Budget from All Sources	N/A	\$97,913.28
Total Budget	\$0.00	\$97,913.28
Total Obligated	\$0.00	\$97,913.28
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Cook County	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Location Description:

Cook County, IL

Activity Progress Narrative:

Procurement for the construction contractor was completed in August. Construction began on September 20, 2017. Construction is progressing and expected to be complete in 2018.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	2013-DR-IN-R4-03-E
Activity Title:	Unincorporated Barrington Township-EXTENDED

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

R4-DR-IN-E

Projected Start Date:

07/01/2019

Benefit Type:

()

National Objective:

Urgent Need

Activity Status:

Planned

Project Title:

R4-Infrastructure-EXTENDED

Projected End Date:

09/30/2022

Completed Activity Actual End Date:

Responsible Organization:

Cook County

Overall	Jul 1 thru Sep 30, 2019	To Date
Total Projected Budget from All Sources	N/A	\$24,506.84
Total Budget	\$0.00	\$24,506.84
Total Obligated	\$24,506.84	\$24,506.84
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Cook County	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project will pay for infrastructure improvements to reduce repetitive nuisance flooding in the College Streets Subdivision. The area floods annually creating unsafe environmental conditions and limiting access transportation and emergency vehicles. Estimated support for 1000 feet of pipe replacement/upgrades, with improved catch basins, excavated vegetated channel for infiltration and stormwater infiltration. The project incorporates flood relief concepts using larger diameter pipes and larger excavated ditches along with water quality upgrades through placement of native vegetation in the township right-of-way. The flooding is anticipated to be reduced as a result.

Location Description:

Unincorporated Barrington Township, intersection of Princeton Ave. and Division Street. East of Route 59, south of Hillside, north of Dundee Ave.

Activity Progress Narrative:

Procurement for the construction contractor was completed in August. Construction began on September 20, 2017. Construction is progressing and expected to be complete in 2018.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	2013-DR-IN-R4-14-E
Activity Title:	Loyola University Hospital Flood Relief-EXTENDED

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

R4-DR-IN-E

Projected Start Date:

07/01/2019

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

R4-Infrastructure-EXTENDED

Projected End Date:

09/30/2022

Completed Activity Actual End Date:

Responsible Organization:

Loyola University Chicago

Overall	Jul 1 thru Sep 30, 2019	To Date
Total Projected Budget from All Sources	N/A	\$1,630,214.20
Total Budget	\$0.00	\$1,630,214.20
Total Obligated	\$1,630,214.20	\$1,630,214.20
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Loyola University Chicago	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project will include the installation of two (2) stormwater detention vaults and a 36" relief sewer along the east end of the medical center campus. The infrastructure will be located within a new easement between First Avenue and the campus's surface parking lots. The new stormwater infrastructure will outlet to an existing 36" outfall to the Des Plaines River.

Location Description:

Loyola University Medical Center - 2160 S. First Ave, Maywood, IL 60153.

Activity Progress Narrative:

Procurement for the construction contractor was completed in August. Construction began on September 20, 2017. Construction is progressing and expected to be complete in 2018.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	2013-DR-IN-R4-PD-E
Activity Title:	CDM Smith Program Delivery-EXTENDED

Activity Category:

Construction/reconstruction of streets

Project Number:

R4-DR-IN-E

Projected Start Date:

07/01/2019

Benefit Type:

()

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

R4-Infrastructure-EXTENDED

Projected End Date:

09/30/2022

Completed Activity Actual End Date:

Responsible Organization:

Cook County Dept. of Planning & Dev.

Overall	Jul 1 thru Sep 30, 2019	To Date
Total Projected Budget from All Sources	N/A	\$481,280.00
Total Budget	\$0.00	\$481,280.00
Total Obligated	\$481,280.00	\$481,280.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Cook County Dept. of Planning & Dev.	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds directly related to implementing the Infrastructure Program.

Location Description:

Cook County, IL

Activity Progress Narrative:

Work continues with assisting the county and subrecipients in project implementation activities including technical assistance, eligibility reviews, subrecipient agreements, deliverable guidance and review, payment request and reports reviews, etc.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / R4-DR-PL-E / R4-Planning-EXTENDED

Grantee Activity Number: 2013-DR-PL-R4-02-E
Activity Title: Chicago Metropolitan Agency for Planning-EXTENDED

Activity Category:

Planning

Activity Status:

Under Way

Project Number:

R4-DR-PL-E

Project Title:

R4-Planning-EXTENDED

Projected Start Date:

07/01/2019

Projected End Date:

09/30/2022

Benefit Type:

Area ()

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

Chicago Metropolitan Agency for Planning

Overall

	Jul 1 thru Sep 30, 2019	To Date
Total Projected Budget from All Sources	N/A	\$269,112.36
Total Budget	\$0.00	\$269,112.36
Total Obligated	\$269,112.36	\$269,112.36
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Chicago Metropolitan Agency for Planning	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00



Match Contributed

\$0.00

\$0.00

Activity Description:

This project will prepare four Stormwater Management Opportunity Plans per year. Many parts of suburban Cook County experienced flooding problems during the Spring 2013 disaster. This project will provide a resource for municipalities to study flooding problems and identify solutions, primarily green infrastructure interventions.

Location Description:

Cook County, IL

Activity Progress Narrative:

CMAP continuing to work on planning products per the third year agreement

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	2013-DR-PL-R4-PD-E
Activity Title:	CDM Smith Program Delivery-EXTENDED

Activity Category:

Planning

Project Number:

R4-DR-PL-E

Projected Start Date:

07/01/2019

Benefit Type:

Area ()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

R4-Planning-EXTENDED

Projected End Date:

09/30/2022

Completed Activity Actual End Date:

Responsible Organization:

Cook County Dept. of Planning & Dev.

Overall	Jul 1 thru Sep 30, 2019	To Date
Total Projected Budget from All Sources	N/A	\$70,976.00
Total Budget	\$0.00	\$70,976.00
Total Obligated	\$70,976.00	\$70,976.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Cook County Dept. of Planning & Dev.	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds directly related to implementing the Planning Program.

Location Description:

Cook County, IL

Activity Progress Narrative:

Work continues with assisting the county and subrecipients in project implementation activities including technical assistance, eligibility reviews, subrecipient agreements, deliverable guidance and review, payment request and reports reviews, etc.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / R4-DR-SFR / R4-Rehabilitation/Remediation

Grantee Activity Number: 2013-DR-SFR-R4-02

Activity Title: Residential Resilience NHS

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

R4-DR-SFR

Projected Start Date:

06/30/2017

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

R4-Rehabilitation/Remediation

Projected End Date:

06/30/2019

Completed Activity Actual End Date:

Responsible Organization:

Neighborhood Housing Services

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2019

To Date

Total Budget

N/A

\$38,503.75

Total Obligated

\$0.00

\$38,503.75

Total Funds Drawdown

\$0.00

\$38,503.75

Program Funds Drawdown

\$0.00

\$38,503.75

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$38,503.75

Neighborhood Housing Services

\$0.00

\$38,503.75

Most Impacted and Distressed Expended

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

This program will provide up to \$25,000 in the form of a forgivable loan to existing home owners whose homes were impacted by the 2013 flooding. The funding will be used to make repairs that remain unresolved from the floods and to construct mitigation measures to lessen the occurrence and severity of future flooding.

Location Description:

Suburban Cook County, outside of the Chicago city limits

Activity Progress Narrative:

The subrecipient continues to review applications, determine eligibility, calculation duplication of benefits, determine unmet needs and scope of work of improvements, preparing contract documents and move homes into construction. Several homes are now complete.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	2013-DR-SFR-R4-PD
Activity Title:	CDM Smith Program Delivery

Activity Category:
Rehabilitation/reconstruction of residential structures

Project Number:
R4-DR-SFR

Projected Start Date:
06/30/2016

Benefit Type:
Direct (HouseHold)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
R4-Rehabilitation/Remediation

Projected End Date:
06/30/2019

Completed Activity Actual End Date:

Responsible Organization:
Cook County Dept. of Planning & Dev.

Overall	Jul 1 thru Sep 30, 2019	To Date
Total Projected Budget from All Sources	N/A	\$280,694.00
Total Budget	\$0.00	\$280,694.00
Total Obligated	\$0.00	\$280,694.00
Total Funds Drawdown	\$0.00	\$280,694.00
Program Funds Drawdown	\$0.00	\$280,694.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$160,502.00
Cook County Dept. of Planning & Dev.	\$0.00	\$160,502.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds directly related to implementing the Rehabilitation and Remediation Program.

Location Description:

Cook County IL

Activity Progress Narrative:

Work continues with assisting the county and subrecipients in project implementation activities including technical assistance, duplication of benefits, eligibility reviews, environmental, scope of work verification, bid reviews, closing documents, etc.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / R4-DR-SFR-E / R4-Rehabilitation/Remediation-EXTENDED

Grantee Activity Number: 2013-DR-SFR-R4-01-E

Activity Title: Residential Resilience NWHP-EXTENDED

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

R4-DR-SFR-E

Project Title:

R4-Rehabilitation/Remediation-EXTENDED

Projected Start Date:

06/30/2017

Projected End Date:

06/30/2019

Benefit Type:

Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

North West Housing Partnership

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2019

N/A

To Date

\$301,010.47

Total Budget

\$0.00

\$301,010.47

Total Obligated

\$301,010.47

\$301,010.47

Total Funds Drawdown

\$0.00

\$0.00

Program Funds Drawdown

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$0.00

 North West Housing Partnership

\$0.00

\$0.00

Most Impacted and Distressed Expended

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

This program will provide up to \$25,000 in the form of a forgivable loan to existing home owners whose homes were impacted by the 2013 flooding. The funding will be used to make repairs that remain unresolved from the floods and to construct mitigation measures to lessen the occurrence and severity of future flooding.

Location Description:

Suburban Cook County, outside of the Chicago city limits

Activity Progress Narrative:

The subrecipient continues to review applications, determine eligibility, calculation duplication of benefits, determine unmet needs and scope of work of improvements, preparing contract documents and move homes into construction. Several homes are now complete.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	2013-DR-SFR-R4-02-E
Activity Title:	Residential Resilience NHS-EXTENDED

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

R4-DR-SFR-E

Projected Start Date:

07/01/2019

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

R4-Rehabilitation/Remediation-EXTENDED

Projected End Date:

09/30/2022

Completed Activity Actual End Date:

Responsible Organization:

Neighborhood Housing Services

Overall	Jul 1 thru Sep 30, 2019	To Date
Total Projected Budget from All Sources	N/A	\$1,245,496.25
Total Budget	\$0.00	\$1,245,496.25
Total Obligated	\$1,245,496.25	\$1,245,496.25
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Neighborhood Housing Services	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This program will provide up to \$25,000 in the form of a forgivable loan to existing home owners whose homes were impacted by the 2013 flooding. The funding will be used to make repairs that remain unresolved from the floods and to construct mitigation measures to lessen the occurrence and severity of future flooding.

Location Description:

Suburban Cook County, outside of the Chicago city limits.

Activity Progress Narrative:

The subrecipient continues to review applications, determine eligibility, calculation duplication of benefits, determine unmet needs and scope of work of improvements, preparing contract documents and move homes into construction. Several homes are now complete.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	2013-DR-SFR-R4-PD-E
Activity Title:	CDM Smith Program Delivery-EXTENDED

Activity Category:
 Rehabilitation/reconstruction of residential structures

Project Number:
 R4-DR-SFR-E

Projected Start Date:
 07/01/2019

Benefit Type:
 Direct (HouseHold)

National Objective:
 Low/Mod

Activity Status:
 Under Way

Project Title:
 R4-Rehabilitation/Remediation-EXTENDED

Projected End Date:
 09/30/2022

Completed Activity Actual End Date:

Responsible Organization:
 Cook County Dept. of Planning & Dev.

Overall	Jul 1 thru Sep 30, 2019	To Date
Total Projected Budget from All Sources	N/A	\$342,058.00
Total Budget	\$0.00	\$342,058.00
Total Obligated	\$342,058.00	\$342,058.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Cook County Dept. of Planning & Dev.	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds directly related to implementing the Rehabilitation and Remediation Program.

Location Description:

Cook County, IL

Activity Progress Narrative:

Work continues with assisting the county and subrecipients in project implementation activities including technical assistance, duplication of benefits, eligibility reviews, environmental, scope of work verification, bid reviews, closing documents, etc.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Monitoring, Audit, and Technical Assistance

Event Type	This Report Period	To Date
Monitoring, Audits, and Technical Assistance	0	1
Monitoring Visits	0	0
Audit Visits	0	0
Technical Assistance Visits	0	1
Monitoring/Technical Assistance Visits	0	0
Report/Letter Issued	0	1