

Illinois Environmental Protection Agency

Bureau of Water • 1021 N. Grand Avenue E. • P.O. Box 19276 • Springfield • Illinois • 62794-9276

Division of Water Pollution Control ANNUAL FACILITY INSPECTION REPORT

for NPDES Permit for Storm Water Discharges from Separate Storm Sewer Systems (MS4)

This fillable form may be completed online, a copy saved locally, printed and signed before it is submitted to the Compliance Assurance Section at the above address. Complete each section of this report.

eport Period: From March, 2017 To March, 2018 Permit No. ILR40 0485							
MS4 OPERATOR INFORMATION: (As it appears on the current permit)							
Name: Cook County Dept of Transportation and Highways Mailing Address 1: 69 W. Washington Street, Suite 2400							
Mailing Address 2: County: Cook							
City: Chicago State: IL Zip: 60602 Telephone: 312-603-1601							
Contact Person: Adam James, P.E., CFM Email Address: adam.james@cookcountyil.gov							
Name(s) of governmental entity(ies) in which MS4 is located: (As it appears on the current permit)							
Cook County							
HE FOLLOWING ITEMS MUST BE ADDRESSED.							
A. Changes to best management practices (check appropriate BMP change(s) and attach information regarding change(s) to BMP and measurable goals.)							
1. Public Education and Outreach 4. Construction Site Runoff Control							
2. Public Participation/Involvement 5. Post-Construction Runoff Control							
3. Illicit Discharge Detection & Elimination 6. Pollution Prevention/Good Housekeeping							
B. Attach the status of compliance with permit conditions, an assessment of the appropriateness of your identified best management practices and progress towards achieving the statutory goal of reducing the discharge of pollutants to the MEP, and your identified measurable goals for each of the minimum control measures.							
C. Attach results of information collected and analyzed, including monitoring data, if any during the reporting period.							
D. Attach a summary of the storm water activities you plan to undertake during the next reporting cycle (including an implementation schedule.)							
E. Attach notice that you are relying on another government entity to satisfy some of your permit obligations (if applicable).							
. Attach a list of construction projects that your entity has paid for during the reporting period.							
Any person who knowingly makes a false, fictitious, or fraudulent material statement, orally or in writing, to the Illinois EPA commits a Class 4 felony. A second or subsequent offense after conviction is a Class 3 felony. (415 ILCS 5/44(h))							
Owner Signature: Date:							
John Yonan, P.E. Superintendent							
Printed Name: Title:							

EMAIL COMPLETED FORM TO: epa.ms4annualinsp@illinois.gov

or Mail to: ILLINOIS ENVIRONMENTAL PROTECTION AGENCY

WATER POLLUTION CONTROL

COMPLIANCE ASSURANCE SECTION #19

1021 NORTH GRAND AVENUE EAST

POST OFFICE BOX 19276

IL 532 2585

SPRINGFIELD, ILLINOIS 62794-9276

This Agency is authorized to require this information under Section 4 and Title X of the Environmental Protection Act (415 ILCS 5/4, 5/39), Failure to disclose this information may result in: a civil penalty of not to exceed \$50,000 for the violation and an additional civil penalty of not to exceed \$10,000 for each day during which the violation continues (415 ILCS 5/42) and may also prevent this form from being processed and could result in your application being denied. This form WPC 691 Rev 6/10 has been approved by the Forms Management Center.



Cook County Department of Transportation and Highways

69 W. Washington Street Suite 2300 Chicago, IL 60602 Phone 312-603-1600

Storm Water Management Program Annual Report

March 2017 – March 2018



For Discharges from Small Municipal Separate Storm Sewer Systems

ATTACHMENT A

Changes to Best Management Practices (BMPs) or Measurable Goals During Reporting Period

March 2017 – March 2018

PUBLIC EDUCATION AND OUTREACH

BMP: Use website to post MS4 permit documentation and links to other agency's

resources

GOAL: Add links to CCDOTH website

STATUS: Various website links and MS4 permit information have been added to CCDOTH

website. See Attachment B for detailed information.

PUBLIC PARTICIPATION / INVOLVEMENT

BMP: Volunteering in Stormwater-Related Activities

GOAL: Participation in the North Brach Chicago of the River Watershed Workgroup

STATUS: CCDOTH joined a new watershed workgroup for the North Branch of the

Chicago River (which is in both Lake and Cook Counties). The purpose of the workgroup is to update the North Branch watershed plan, implement a water quality monitoring program in the North Branch and its major tributaries, and conduct outreach efforts to educate watershed residents and businesses on ways to reduce their contribution to polluted runoff into the waterway. CCDOTH contributes membership dues which fund water monitoring, the crucial evidence needed for baseline metrics and setting improvement goals for certain pollutants that are impairing the waterway including nutrients, phosphates, and chlorides.

CCDOTH will continue its participation within next reporting period.

Additionally, CCDOTH began participating in the Illinois Road and Transportation Builders Association's, Landscaping and Erosion Control Subcommittee. This group is comprised of contractors, regulatory agencies, transportation agencies, and consulting engineers and is a forum to discuss best practices and emerging trends and requirements related to soil erosion and sediment control on construction sites.

ILLICIT DISCHARGE DETECTION AND ELIMINATION

No changes to report

CONSTRUCTION SITE RUNOFF CONTROL

No changes to report

POST-CONSTRUCTION RUNOFF CONTROL

No changes to report

POLLUTION PREVENTION/GOOD HOUSEKEEPING

No changes to report

ATTACHMENT B

BMPs and Progress Towards Goals During Reporting Period

March 2017 – March 2018

PUBLIC EDUCATION AND OUTREACH

BMP: Use website to post MS4 permit documentation and links to other agency's

resources

GOAL: Add links to CCDOTH website

STATUS: Metropolitan Water Reclamation District (MWRD) is the Stormwater

Management Agency for Cook County. Stormwater management program information is available to the public at MWRD's website www.mwrd.org and includes links for information about the Rainbarrel program. These links have been posted to the CCDOTH website. We will continue to review our website

and keep links up to date in next reporting cycle.

The Cook County Forest Preserve District website provides event information regarding seminars, volunteer opportunities, and family activities related to preservation and stewardship of natural areas in Cook County. These links have been posted to the CCDOTH website. We will continue to review our website and keep links up to date in next reporting cycle.

Links have been added to CCDOTH website to promote the Cook County Sherriff's Office / MWRD Drug Take Back Program. We will continue to update the website as necessary.

MS4 permit documentation has been added to CCDOTH website. We will continue to review our website and keep posted with the current Stormwater Management Plan for our department and copies of all recent Annual Reports along with a copy of our most current Notice of Intent (NOI).

PUBLIC PARTICIPATION AND INVOLVEMENT

BMP: Volunteering in Stormwater-Related Activities

GOAL: Continued participation in Watershed Planning and Stormwater Management

meetings and workshops

STATUS: Continued attendance and participation by CCDOTH staff for Cook County

Watershed Planning Councils organized by MWRD and local municipal mayors conferences. Meetings are held quarterly. We have added links to watershed meeting schedule and location information to our website to promote public

participation and will keep website up to date with latest information.

CCDOTH participates on the MWRDGC Technical Advisory Committee (TAC) for the Cook County Watershed Management Ordinance (WMO) administered by MWRD. TAC meetings are held as needed for discussion of revisions to the

WMO ordinance.

CCDOTH has joined a new watershed work group for the North Branch of the Chicago River (which is in both Lake and Cook Counties). The purpose of the workgroup is to update the North Branch watershed plan, implement a water quality monitoring program in the North Branch and its major tributaries, and conduct outreach efforts to educate watershed residents and businesses on ways to reduce their contribution to polluted runoff into the waterway. CCDOTH contributes membership dues which fund water monitoring, the crucial evidence needed for baseline metrics and setting improvement goals for certain pollutants that are impairing the waterway including nutrients, phosphates, and chlorides. CCDOTH will continue its participation within next reporting cycle.

CCDOTH has also been active and will continue its participation in the Chicago Area Waterways Chloride Initiative Work Group. This is a stakeholder group to address chloride levels in area waterways coordinated by MWRD.

Finally, CCDOTH has been active and will continue its participation in the Illinois Road and Transportation Builders Association's, Landscaping and Erosion Control Subcommittee. This group is comprised of contractors, regulatory agencies, transportation agencies, and consulting engineers and is a forum to discuss best practices and emerging trends and requirements related to soil erosion and sediment control on construction sites.

ILLICIT DISCHARGE DETECTION AND ELIMINATION

BMP: Develop an IDDE program

GOAL: To have annual inspections documented for stream crossings in each district STATUS: After further evaluation of staff resources, we will be seeking consultant services to assist us with implementing these activities within next reporting cycle.

The Department is in negotiations with a consulting firm to provide services to begin data collection of existing storm sewer infrastructure, system outfalls, roadway stream crossings, and watershed identification for inclusion in the GIS mapping of Cook County Highway System.

Also, there are work orders for storm sewer televising currently being evaluated as part of future roadway improvement projects. This work will enhance our inspection efforts of our stormwater infrastructure and help identify potential illicit discharges as well. In the next reporting period our department will continue to evaluate our means to acquire televising equipment which would enable us to regularly televise our storm sewer system.

In the next reporting period we will be seeking consultant services to assist CCDOTH Maintenance Bureau with completing outfall inspections.

CONSTRUCTION SITE RUNOFF CONTROL

BMP: Project Oversight

GOAL: Continued use of procedures for Pre-Construction Review

STATUS: Construction plan review by Resident Engineers and Contractors. Resident

Engineer will continue to review erosion and sediment control plans for structure locations and proper installation methods with Contractor for every project requiring erosion control measures on-site before construction begins. All Contractors and Subcontractors will continue to be required to sign a Contractor Certification Statement to certify that they understand and shall comply with

NPDES Permit ILR10 requirements for projects with NPDES permit.

BMP: Construction Site Planning and Management GOAL: Continued use of Construction site inspections

STATUS: Construction Site Operator BMP Inspection and Maintenance shall be according

to NDPES Storm Water Pollution Prevention Plans. Resident Engineer will continue to complete inspection reports of erosion and sediment control structures every week and after every 1/2" rainstorm event. The RE will continue to give a copy of each report with any instructions to repair or install all necessary

ESC structures to the Contractor and/or Subcontractor.

BMP: Erosion, Sediment, and Runoff Control

GOAL: Continued use of IDOT Standard Specifications for Road and Bridge

Construction and IEPA IL Urban Manual for erosion and sediment control.

STATUS: IDOT Standard Specifications for Road and Bridge Construction and IEPA IL

<u>Urban Manual</u> were used for erosion and sediment control design, installation, and maintenance procedures for all construction projects during reporting cycle (see Attachment F). Appropriate use of rip rap, erosion control blanket, geotextile for rip rap, seeding – salt tolerant, sodding – salt tolerant, design of grass lined channels, installation of perimeter erosion barrier – silt fence, use of rolled excelsior ditch checks, storm drain inlet filters, sediment bags for de-

watering, and use of vegetated buffers at streams.

POST-CONSTRUCTION RUNOFF CONTROL

GOAL: Continued use the following BMPs within scope of related projects where

appropriate. We will continue using long term O & M procedures and post-construction project documentation to comply with IEPA NPDES requirements.

BMP: Infiltration

STATUS: Continued use within scope of related projects where appropriate.

Design, construct and maintain grassed swales along rural county roads. Use of

salt tolerant sodding and seed mixtures in landscaping of parkways.

BMP: Retention/Detention

STATUS: Continued to design and construct stormwater storage and implement retention

practices in accordance with Cook County DOTH policy and MWRD Watershed

Management Ordinance.

BMP: Use of storm sewer system oil-grit separators

STATUS: Continued to utilize Stormwater Pollution Prevention Systems to pre-treat storm

water discharges where feasible within select CCDOTH road projects.

POLLUTION PREVENTION/GOOD HOUSEKEEPING

GOAL: Continued employee training and practice of good housekeeping and

pollution prevention within road and district facility maintenance activities.

Supporting documentation is attached as well.

BMP: Maintenance District facility Stormwater Management Plans

STATUS: After further evaluation of staff resources, we will be seeking consultant

services to assist CCDOTH Maintenance Bureau to update the Stormwater Management Plan for CCDOTH Maintenance District facilities (Districts I, II,

IV and V) during the next reporting cycle.

BMP: Landscape maintenance activities – Litter Control

STATUS: Litter removal from roadway and parkways on monthly basis

BMP: Street Sweeping

STATUS: Street sweeping of all county roads twice a year.

BMP: Storm drain system cleaning

STATUS: Storm Sewer and catch basin clean out performed on as need basis

throughout the year

BMP: Hazardous Material Handling-Disposal

STATUS: Twice monthly typical pick up by "Safety Kleen" disposal company

BMP: Spill response and prevention plan

STATUS: Thoroughly clean up spills with oil dry absorbent mixture when they occur.

Underground fuel tanks equipped with alarms to prevent spills from

overfilling.

ATTACHMENT C

Information Collected During Reporting Period

March 2017 - March 2018

PUBLIC EDUCATION AND OUTREACH

RESULT: None.

PUBLIC PARTICIPATION / INVOLVEMENT

RESULT: None.

ILLICIT DISCHARGE DETECTION AND ELIMINATION

BMP: Development of IDDE Program

RESULT: Restrictive drainage criteria was used during the highway permit process for work

done within Cook County Highway right-of-way prohibiting non-storm water discharges to Cook County storm sewers and drainage ditches. Illicit discharge enforcement is done through CCDOTH's Permit Division with assistance by County State's Attorney office. Illicit discharge records continue to be kept by

CCDOTH Permits Division.

CONSTRUCTION SITE RUNOFF CONTROL

BMP: Project Over-site; Construction Site Planning and Management; Erosion,

Sediment, and Runoff Control BMPs; and Materials Management

RESULT: Construction Plan Review - Resident Engineers reviewed proposed SESC

structure locations and proper installation methods with the Contractor for each project requiring erosion control measures on-site before construction began. All Contractors and Subcontractors were required to sign a Contractor Certification Statement to certify that they understood and would comply with NPDES Permit

ILR10 requirements.

Construction Site Inspections and Maintenance - All Resident Engineers completed inspection reports of erosion and sediment control structures every week and after every ½" rainstorm event as part of each project, and gave a copy of each report with any instructions to repair or install all necessary ESC structures to the Contractor and/or Subcontractor. This information was kept onsite during construction in the SESC file maintained by each RE.

SESC BMPs - IDOT <u>Standard Specifications for Road and Bridge Construction</u> and IEPA <u>IL Urban Manual</u> were used for erosion and sediment control design, installation, and maintenance procedures for all construction projects during reporting cycle (see Attachment F).

POST-CONSTRUCTION RUNOFF CONTROL

BMPs: None

POLLUTION PREVENTION/GOOD HOUSEKEEPING

BMPs:

Proper Disposal of Hazardous Waste, Landscape Maintenance Activities, Street Sweeping, Storm Drain Cleaning, and Spill Response and Prevention

RESULTS:

- The recycling of motor oil and disposal of used solvents and hazardous waste.
- Collection and removal of litter from roadways and parkways on a monthly basis.
- Street sweeping all roadways at end of winter season by each district.
- Storm sewer and catch basin clean out is done on an as needed basis.
- Spill cleanup with oil dry absorbent materials and fuel tanks are equipped with overfill alarms and automatic shut off valves.

Various pollution prevention/good housekeeping activities (catch basin cleanings, culvert and storm sewer cleanings, street sweepings) are recorded and tracked through CCDOTH Road Maintenance software system.

ATTACHMENT D

Stormwater Activities to be Undertaken During Next Reporting Period

March 2017 - March 2018

PUBLIC EDUCATION AND OUTREACH

BMP: Public Education GOAL: Website Updates:

Continue to update links as necessary and provide current documentation for next

reporting cycle.

PUBLIC PARTICIPATION / INVOLVEMENT

BMP: Soliciting Public Opinion

GOAL: Continued attendance at MWRD watershed planning council meetings for Cook

County.

ILLICIT DISCHARGE DETECTION AND ELIMINATION

BMP: Development of IDDE Program

GOAL: Continue to compile list of storm sewer system outfall locations and details for

inclusion in the current Cook County GIS mapping system. We will be seeking consultant services to assist us with implementing annual inspections of outfalls

within next reporting cycle.

GOAL: In the next reporting cycle our department is anticipating issuing work orders for

storm sewer cleaning, inspection and televising. This will enhance our inspection efforts of our stormwater infrastructure and help identify potential illicit discharges as

well.

CONSTRUCTION SITE RUNOFF CONTROL

The following Cook County Department of Transportation and Highways projects are anticipated to be ongoing during the next reporting cycle:

2017 Pavement Preservation and Rehabilitation Program – North and South (Various Roads)

These projects consist of pavement improvements to various CCDOTH roads including milling and resurfacing treatments and pavement patching where necessary. Some minor drainage improvements are included as well with various culvert replacements, drainage structure adjustments, catch basin cleanings, and ditch grading improvements. All SESC practices are in accordance with latest IDOT Standard Specifications for Road and Bridge Construction.

Central Road – Ela Road to Roselle Road

This improvement consists of reconstruction of Central Road between the limits of Ela Road to Roselle Road including construction of a land bridge. The project also includes culvert replacements under Central Road, placement of permanent erosion control devices and removal of existing closed drainage system with replacement by a vegetated open channel along Central Road providing infiltration and storm water treatment benefits. Significant permitting is required with permits issued from Army Corps of Engineers for wetland mitigation, IDNR and MWRD WMO. An IEPA NPDES permit was issued for the project as well.

Hanover Township MFT Project – Various Roads

This project will include pulverization, preparation of base, removal and disposal of unsuitable material, hot-mix asphalt binder course, hot-mix asphalt surface course, grading and shaping ditches, culvert removal and replacement, driveway pavement removal and replacement, landscape and shoulder restoration and other associated improvements. All SESC practices are in accordance with latest IDOT Standard Specifications for Road and Bridge Construction.

POST-CONSTRUCTION RUNOFF CONTROL

BMP: Infiltration, Retention/Detention. and storm sewer system Oil-Grit Separators

GOAL: Identification of locations of all existing storm water pollution separation devices currently installed with CCDOTH system continues to be a goal for the upcoming

cvcle.

POLLUTION PREVENTION/GOOD HOUSEKEEPING

BMP: Maintenance District facility Stormwater Management Plans

GOAL: In the next reporting cycle we will be seeking consultant services to assist CCDOTH

Maintenance Bureau to update the Stormwater Management Plan for CCDOTH

Maintenance District facilities (Districts I, II, IV and V).

BMP: Road salt BMPs

GOAL: Within the next reporting cycle we anticipate developing a plan to implement BMP's

to reduce chloride runoff from road salt. These new practices are a result of our participation in the Chloride Initiative Workgroup. Details on improvements will be

reported in next reporting cycle.

ATTACHMENT E

Use of Other Agencies to Satisfy Permit Obligations

March 2017 - March 2018

PUBLIC EDUCATION AND OUTREACH

BMP: Public Education

AGENCIES: See Attachment A for website improvements recently implemented.

PUBLIC PARTICIPATION / INVOLVEMENT

BMP: Public Involvement

AGENCIES: Metropolitan Water Reclamation District of Greater Chicago (MWRD):

- Local Watershed Planning Council Meetings (5 local councils)

- Technical Advisory Committee

Illinois Association for Floodplain and Stormwater Management (IAFSM)

RESULT: Cook County Highway staff attend public watershed council meetings and are

members of the MWRD technical advisory committee for updates to the

countywide stormwater management ordinance.

Cook County staff also attend the annual IAFSM Conference and various

seminars.

ILLICIT DISCHARGE DETECTION AND ELIMINATION

N/A

CONSTRUCTION SITE RUNOFF CONTROL

N/A

POST-CONSTRUCTION RUNOFF CONTROL

N/A

POLLUTION PREVENTION/GOOD HOUSEKEEPING

N/A

ATTACHMENT F

Construction Projects During Reporting Period

March 2017 - March 2018

<u>Project</u>	Start Date	Completion Date
Happ Road Bridge over Skokie River	6/01/2017	10/31/2017
2016 PPRP – North and South (Various Roads)	5/01/2017	11/1/2017
Central Road – Ela Road to Roselle Road	6/01/2017	ongoing
156 th Street – Commercial Avenue to Halsted Street	3/20/2017	10/18/2017

ATTACHMENT G

Receiving Streams and Drainage Ditches in Cook County

1.	59th Street Ditch	42.	Des Plaines River Tributary A
2.	67 th Street Ditch	43.	Dixie Creek
3.	71 st Street Ditch	4 3.	DuPage River West Branch
3. 4.	76 th Avenue Ditch	45.	East Avenue Ditch
- . 5.	79 th Street Ditch	46.	East Avenue Ditch Tributary
5. 6.	Addison Creek	40. 47.	
0. 7.	Belaire Creek	47. 48.	Elk Grove Boulevard Drainage Ditch Farmer's Creek
8.	Boca Rio Ditch	49.	Farrington Ditch
9.	Buffalo Creek	50.	Feehanville Ditch
10.	Buffalo Creek Tributary A	51.	Filsen Park Ditch
11	Butterfield Creek	52.	Flag Creek
12.	Butterfield Creek East Branch	53.	Flag Creek Tributary A
13.	Butterfield Creek East Branch Tributary	54.	Flag Creek Tributary B
14.	Butterfield Creek East Branch Trib. A	55.	Flag Creek Tributary C
15.	Butterfield Creek Tributary No. 1	56.	Flint Creek
16.	Butterfield Creek Tributary No. 3	57.	Flint Creek Tributary
17.	Butterfield Creek Tributary No. 4	58.	Flossmoor Ditch
18.	Calumet Sag Channel Tributary A	59.	Flossmoor Ditch Tributary A
19.	Calumet Sag Channel Tributary AA	60.	Golf Course Tributary
20.	Calumet Sag Channel Tributary B	61.	Grand Calumet River
21.	Calumet Sag Channel Tributary C	62.	Hickory Creek
22.	Calumet Union Drainage Ditch	63.	Hickory Creek Tributary A
23.	Calumet Union Drainage Ditch Southwest	64.	Higgins Creek
	Branch	65.	Higgins Creek Tributary A
24.	Calumet Union Drainage Ditch Southwest	66.	I-57 Drainage Ditch
	Branch Tributary N	67.	Illinois and Michigan Canal Tributary A
25.	Calumet Union Drainage Ditch Southwest	68.	Illinois and Michigan Canal Tributary B
	Branch Tributary S	69.	Illinois and Michigan Canal Tributary C
26.	Cherry Creek	70.	Illinois and Michigan Canal Tributary D
27.	Cherry Creek East Branch	71.	Industrial Tributary
28.	Cherry Creek East Branch Tributary	72.	Justice Ditch
29.	Cherry Creek West Branch	73.	Lansing Ditch
30.	Cherry Creek West Branch East Fork	74.	Lansing Ditch East Tributary
31.	Chicago River, North Branch	75.	Lansing Ditch Lynwood Tributary
32.	Chicago River, North Branch – Skokie River	76.	Lansing Ditch Torrence Tributary
33.	Skokie River	77.	Lansing Ditch West Tributary
34.	Chicago River, North Branch, Middle Fork	78.	Lansing Ditch Tributary A
35.	Chicago River, North Branch, West Fork	79.	Little Calumet River
36.	Crestwood Drainage Ditch West	80.	Long Run
37.	Crystal Creek	81.	Long Run Tributary A
38.	Crystal Creek Tributary	82.	Long Run Tributary B
39.	Deer Creek	83.	Long Run Tributary BA
40.	Deer Creek Tributary B	84.	Long Run Tributary C
41.	Des Plaines River	85.	Lord's Park Tributary
		55.	

00.	Lucas Dilch	125.	
87.	Lucas Ditch Cut-Off	126.	Salt Creek South Fork
88.	Marley Creek	127.	Salt Creek Tributary
89.	Marley Creek Tributary A	128.	Salt Creek Tributary A
90.	Marley Creek Tributary B	129.	Salt Creek Tributary B
91.	Marley Creek Tributary C	130.	Salt Creek Tributary C
92.	Marley Creek Tributary D	131.	Salt Creek Tributary D
93.	McDonald Creek	132.	Salt Creek West Branch
94.	McDonald Creek North Branch	133.	Salt Creek West Branch Tributary A
95.	McDonald Creek South Branch	134.	Salt Creek West Branch Tributary 3
96.	McDonald Creek Tributary A	135.	Salt Creek West Branch Tributary 4
97.	McDonald Creek Tributary B	136.	Salt Creek West Branch Tributary 5
98.	Melvina Ditch	137.	•
99.	Merrionette Park Ditch	138.	
100.	Midlothian Creek	139.	•
101.	Midlothian Creek Western Branch	140.	Silver Creek
102.	Midlothian Creek Western Tributary	141.	Skokie River, Botanical Garden Diversion
103.	Mill Creek	142.	
104.	Mill Creek West Branch	143.	South Navy Ditch
105.	Motel Ditch	144.	
106.	Natalie Creek	145.	
107.	Natalie Creek Overland Flow	146.	• , ,
108.	Navajo Creek	147.	Techny Drain
109.	North Creek	148.	Techny Drain, South Fork
110.	North Navy Ditch	149.	Third Creek
111.	Oak Lawn Ditch	150.	Thorn Creek
112.	Park Creek	151.	Thorn Creek Tributary A
113.	Plainfield Road Ditch	152.	Thorn Creek Tributary B
114.	Plum Creek	153.	Tinley Creek
115.	Poplar Creek	154.	Underwriters Tributary
116.	Poplar Creek East Branch	155.	Union Drainage Ditch
117.	Poplar Creek Schaumburg Branch	156.	Union Drainage Ditch Northern Tributary
118.	Poplar Creek South Branch	157.	Unnamed Creek
119.	Poplar Creek Tributary A	158.	Unnamed Tributary to Salt Creek
120.	Prairie Creek		Tributary D
121.	Salt Creek (Lower Reach)	159.	Weller Creek
122.	Salt Creek (Lower Reach)	160.	
123.	Salt Creek, Arlington Height Branch	161.	0 0
123. 124.	Salt Creek, Arlington Heights Branch,	162.	Willow Creek
127.	Anderson Drive Tributary	102.	VVIIIOVV OIGER
	Aliacison Drive Hibatary		

125. Salt Creek Middle Fork

86.

Lucas Ditch